

QUALITY DEPARTMENT

OPERATIONAL QUALIFICATION PROTOCOL FOR AUTOMATIC VISUAL VIAL INSPECTION MACHINE

Protocol cum Report No.: Batch Size: Page No.: 1 of 20

OPERATIONAL QUALIFICATION PROTOCOL FOR AUTOMATIC VISUAL VIAL INSPECTION MACHINE

EQUIPMENT ID	
EQUIPMENT LOCATION	
EQUIPMENT MAKE	
DOCUMENT NO.	
REASON FOR QUALIFICATION	



QUALITY DEPARTMENT

OPERATIONAL QUALIFICATION PROTOCOL FOR AUTOMATIC VISUAL VIAL INSPECTION MACHINE

Protocol cum Report No.: Batch Size: Page No.: 2 of 20

TABLE CONTENT

S.No.	Subject	Page No.
1.0	Pre-approval	3
2.0	Objective	4
3.0	Scope	4
4.0	Responsibilities	4
5.0	System Description	5
6.0	Documentation Requirements	5
7.0	Data Collection	5
8.0	Change Control	6
9.0	Pre-Qualification Requirements	6
9.1	System Pre-requisites	6
9.2	Test Equipment Calibration	7
10.0	Tests and Checks	8
10.1	SOP Verification	8
10.2	Start-Up and Shutdown Test	9
10.3	System Functionality Test	11
10.4	Confirmation of Critical Parameter and Full Function Testing	11-12
11.0	Checklist of All Tests And Checks	13
12.0	Deviation Sheet	14-15
13.0	References	16
14.0	List of Annexure	17
15.0	Summary	18
16.0	Post Approvals	19



QUALITY DEPARTMENT

OPERATIONAL QUALIFICATION PROTOCOL FOR AUTOMATIC VISUAL VIAL INSPECTION MACHINE

Protocol cum Report No.:	Batch Size:	Page No.: 3 of 20
2000001 00222 210 p 0 2 0 1 1 0 0 0	2000011 81200	

1.0 PRE-APPROVAL

Signing of this Operational Qualification Protocol indicates agreement with the Validation Master Plan approach of the equipment. Further if any changes in this protocol are required, protocol will be revised and duly approved.

PREPARED BY:

Organization	Name	Signature	Date		
Production					

CHECKED BY:

Organization	Name	Signature	Date
Engineering			
Production			
Quality assurance			

APPROVED BY:

Organization	Name	Signature	Date
Head Engineering			
Head Manufacturing			

AUTHORISED BY:

Functional area	Name	Signature	Date
Head QA			



QUALITY DEPARTMENT

OPERATIONAL QUALIFICATION PROTOCOL FOR AUTOMATIC VISUAL VIAL INSPECTION MACHINE

Protocol cum Report No.: Batch Size: Page No.: 4 of 20

2.0 OBJECTIVE

The objectives of this Operational Qualification (OQ) are as follows:

- To verify that the equipment operates in accordance with the design and user requirements as defined by set acceptance criteria and complies with relevant cGMP requirements.
- To demonstrate that the system will operate reproducibly and consistently within its operating range.
- To confirm the suitability of the Standard Operating Procedures for all routine activities associated with the system.

Following execution of the protocol a summary report will be written and approved. All results, conclusions, exceptions and variances will be addressed and final disposition of the equipment will be Automatic Visual Vial Inspection Machine stated. Successful completion of this protocol and approval of the summary report will verify that the meets all the acceptance criteria and is ready for PQ.

3.0 SCOPE

This protocol covers all aspects of operational qualification for the automatic visual vial inspection machine serving the, tablets, capsules, dry powder injection and dry syrup manufacturing facility. Scope incorporates qualification of all automatic visual vial inspection machine components from loading and unloading of rubber bung, flip off seal, garment, and machine parts.

This protocol will define the methods and documentation used to qualify the automatic visual vial inspection machine. Successful completion of this protocol will verify that the automatic visual vial inspection machine meets all acceptance criteria and is ready for performance qualification.

4.0 RESPONSIBILITIES

Department	Responsibilities		
	Prepare and check the Operational Qualification Protocol.		
Production	Distributes the finalized protocol for check, approve and authorization signatures.		
	Execution of Operational Qualification Protocol.		
	Complied qualification data package, and final report.		
Engineering	Check, approve and execution of Operational qualification protocol.		
0 14 A	Check, approve and execution of Operational qualification protocol		
Quality Assurance	Final authorization of protocol.		



QUALITY DEPARTMENT

OPERATIONAL QUALIFICATION PROTOCOL FOR AUTOMATIC VISUAL VIAL INSPECTION MACHINE

Protocol cum Report No.: Batch Size: Page No.: 5 of 20

5.0 SYSTEM DESCRIPTION:

- 5.1 This machine is used to check / inspect whether the vial contains any foreign particles or if the vial is broken or if the vial is not properly sealed. The working of this machine is very simple. Normally this process is done once the vial is filled and sealed.
- 5.2 From the Unscrambler with the help of the guides the vials move to the Nylon Chain Roller. These rollers are responsible for the movement of the vials. On the backside of the conveyor glass mirrors are fixed so that the operators can visually check the vial without hand touch. This machine is suitable for four operators. Two operators on the left side and the other two on the right side. Each operator has been provided with his or her inspection section. It means that each operator has separate inspection area in which they have to do the inspection. The inspection area is illuminated with the help of tube light, which is fitted on the top of the inspection hood on the inner side.
- 5.3 The rollers move round which in turns the vial round so that the operator can See from every side. The operator has to see the same on the mirror which is fitted on the back side of the conveyor. Then it moves towards the during the inspection is the operator finds that one of the vial is not properly sealed or some particles are mixed up with the powder then the same is to be picked up from the roller and drop it to the rejection box. After the inspection is over it moves for the vial labelling Sensor.

6.0 DOCUMENTATION REQUIREMENTS

The OQ File should include:

- This OQ Protocol.
- Any laboratory test results or their referenced location.
- Any change control actions that may have occurred during the qualification activities.
- Any variances, exceptions or investigation reports generated during the qualification activities.

12.1 DATA COLLECTION

All individuals executing this Protocol shall complete the attached Signature *Sheet*. All personnel shall have suitable documented training or experience.

All approvals shall be made in *BLACK* ink.

All data entry shall be made in *BLACK* ink.

All corrections to this Protocol, which are not retyped, are to be made in *BLACK* ink. All written corrections to this Protocol or to data entered in this Protocol should be made by using a single line to delete the error. The person who makes the correction shall initial and date it and add comment to explain reason for correction.

After performing the qualification tests, collect all relevant printouts and certificates and retain for inclusion in the OQ File. If more Data Sheets or Variance Sheets are required, they are to be attached to this Protocol as *Annexure* and to be listed in *Section 14 List of Annexure*.

8.0 CHANGE CONTROL

Any changes or modifications to the system shall be performed in accordance with the all Project Change Control Procedure.

Change Control Forms raised during the execution of this OQ will be filed along with the protocol. An assessment will be made for each change to determine whether or not any re-validation is required.



QUALITY DEPARTMENT

OPERATIONAL QUALIFICATION PROTOCOL FOR AUTOMATIC VISUAL VIAL INSPECTION MACHINE

Protocol cum Report No.: Batch Size: Page No.: 6 of 20

9.0 PRE-QUALIFICATION REQUIREMENTS

The results of any tests should meet the limits and acceptance criteria specified in the test documents. Any deviations or issues should be rectified and documented prior to OQ commencing. Open action items resulting from these tests shall be listed in the Comments section.

9.1 System Pre-requisites

No.	Description of Pre-requisite	Completed [Yes / No]	Verified By	Date
1	Verify that the IQ of the Automatic Visual Vial Inspection Machine has been executed and approved. IQ Protocol Document No.:	Yes/No*		
2	Verify that Site Acceptance Tests (SAT) of the Automatic Visual Vial Inspection Machine has been executed and approved.	Yes/No*		
3	Verify that the safety walk through has been completed and that the system is safe to use.	Yes/No*		
Verify that authorised drafts of the following procedures (SOP/PMI) relevant to operation of the Automatic Visual Vial Inspection Machine are available.				
4	SOP of Automatic Visual Vial Inspection Machine Operation	Yes/No*		
5	SOP of Automatic Visual Vial Inspection Machine Maintenance.	Yes/No*		

Note:- * -Circle one, which is appropriate.



Equipment Name

PHARMA SCHOLARS

QUALITY DEPARTMENT

OPERATIONAL QUALIFICATION PROTOCOL FOR AUTOMATIC VISUAL VIAL INSPECTION MACHINE

Due Date

Signature

Date

Protocol cum Report No.:	Batch Size:	Page No.: 7 of 20
1 Totocoi cum Report 110	Datell Size.	1 age 110 / 01 20

9.2 Test Equipment Calibration

Equipment

Owner

Review the calibration status for the test equipment to be utilised and record the calibration due dates in the table below. All equipment/instrumentation must remain within the calibration due date for the duration of OQ test for which the item is used. If a due date potentially occurs during the testing period then the instrument must be recalibrated before it can be utilised.

Equipment

Number

	•		•	•	<u> </u>
Reviewed by		D	ate		
			•		



QUALITY DEPARTMENT

OPERATIONAL QUALIFICATION PROTOCOL FOR AUTOMATIC VISUAL VIAL INSPECTION MACHINE

Protocol cum Report No.: Batch Size: Page No.: 8 of 20

10.0 TESTS AND CHECKS

10.1 SOP Verification

10.1.1 Purpose

To verify the accuracy of Standard Operating Procedures applicable to the Automatic Visual Vial Inspection Machine.

10.1.2 Method

Obtain a controlled copy of each SOP referenced within section 10.1.4. During the course of OQ testing, perform each operation according to the instruction indicated within the appropriate SOP. Mark with a highlighter pen each instruction or statement within the SOP which is verified and in accordance with the actual practice. Write any differences from actual practice in red ink on the copy of the SOP. On completion, write "Operational Qualification - SOP Verification" on the marked-up copy of the SOP, sign & date it and attach as an annexure to the OQ protocol together with any other raw data such as printouts. Ensure all SOP's identified in Section 10.1.4 are evaluated and checked.

10.1.3 Acceptance Criteria

At the completion of OQ testing, all standard operating procedures referenced within section 10.1.4 will be annotated to correctly reflect the applicable method instruction(s) required to obtain intended operation or function result.

10.1.4 Results

Enter the SOPs into the table below and verify that they have been evaluated and checked. Incorporate the marked up SOPs as an appendix to the OQ report together with any other raw data such as printouts

SOP Number	SOP Description	SOP accurate after check [Y/N]	Initial/Date
	Automatic Visual Vial Inspection Machine Operation and cleaning		

Comments:		
Reviewed by	Date	



QUALITY DEPARTMENT

OPERATIONAL QUALIFICATION PROTOCOL FOR AUTOMATIC VISUAL VIAL INSPECTION MACHINE

Protocol cum Report No.:	Batch Size:	Page No.: 9 of 20

10.2 System Start-Up and Shutdown Test

10.2.1 Objective

To verify that the system components will power-up and start as defined by the design documentation.

10.2.2 Method

Follow instructions in the Test Method column of section 10.2.4 to test the start-up and shutdown of each system component. Obtain approval from the Production, Electrical and Mechanical Departments (where applicable) prior to this test and attach the approval slip as an appendix to this protocol. Record all observations in section 10.2.4 and attach any raw data printouts as an appendix to this protocol.

10.2.3 Acceptance Criteria

All Start-up and Shutdown functions operate correctly as specified in the following document:

• System Operating and Maintenance Manual Automatic Visual Vial Inspection Machine as supplied by vendor.

Specific acceptance criteria for each test are provided in the tables in section 10.2.4.

10.2.4 Results

Test Method	Expected Result	Actual Result	Acceptable [Y/N]	Initial / Date
Shutdown Procedure				
Switch "OFF" the mains on the control panel	"machine should stop immediately			
Power-Up and Start Tes	t			
Switch 'ON' the mains on the control panel	"ON" Indication in indicator.			
Equipment Operated by		Date		
Comments:				
Reviewed by		Date		



QUALITY DEPARTMENT

OPERATIONAL QUALIFICATION PROTOCOL FOR AUTOMATIC VISUAL VIAL INSPECTION MACHINE

Protocol cum Report No.:	Batch Size:	Page No.: 10 of 20
---------------------------------	--------------------	--------------------

10.3 System Functionality Tests

10.3.1 Objective

To verify Automatic Visual Vial Inspection Machine components functionality.

10.3.2 Method

Prior to this test, power up and start-up each component as described in Section 10.2.4: *Power Up and Start Test*. Operate each item as described in Section 10.3.4 to test the functionality of the system. Record all observations in the Actual Results column in Section 10.3.4.

10.3.3 Acceptance Criteria

All aspects of control for individual components integrated within the Communiting Mill shall function as specified in the expected results column in Section 10.3.4.

10.3.4 Results

Test Method	Expected Result	Actual Result	Acceptable [Y/N]	Initial / Date
Switching on the Power ,Alarm cl	neck and safety valve			
Switch on the power to Automatic Visual Vial Inspection Machine	Machine is ready to start.			
Emergency Stop Interlock Press the Emergency stop Push button	No Output Devices should energize.			
Micro Switch	Machine stops in the condition of overload			
Power failure	Machine should not start automatically after resuming of power			
From HMI Press Start button to Start the Main & Conveyor motor.	Main & Conveyor motor should Start.			
From Push button press Push Stop button to Stop the Main & Conveyor motor.	Main & Conveyor motor should Stop.			
Turn adjusting knob button to increase or decrease the speed of Main & Conveyor motor	Main & Conveyor motor speed should increase and decrease as per the push button.			

Equipment Operated by	Date	
Operated by		
Comments:		
Reviewed by	Date	•



QUALITY DEPARTMENT

OPERATIONAL QUALIFICATION PROTOCOL FOR AUTOMATIC VISUAL VIAL INSPECTION MACHINE

Protocol cum Report No.: Batch Size: Page No.: 11 of 20

10.4 Confirmation of Critical Parameter and Full Function Testing

10.4.1 Objective

To confirm that the critical parameter and full function of the Automatic Visual Vial Inspection Machine Are as defined below:-

 The lubricants used of food grade and they do not come into contact with product or product contact parts

10.4.2 Method

Follow the test methods described in section 10.4.4 for various parameters under test. Record the observation in 10.4.4 actual results column. Attach supporting documents, as applicable, in the annexure.

10.4.3 Acceptance Criteria

The critical operational parameters and full function testing on the Automatic Visual Vial Inspection Machine has been identified and completed satisfactorily.



QUALITY DEPARTMENT

OPERATIONAL QUALIFICATION PROTOCOL FOR AUTOMATIC VISUAL VIAL INSPECTION MACHINE

Protocol cum Report No.: Batch Size: Page No.: 12 of 20

10.4.4 Results

Test Method		Expected Result	Actual Result		e [Y/N]	Date		
Lubricants are	Lubricants are Food Grade & does not come in contact with the Product							
Visual Inspection & test certificates from Vendor		Lubricants are Food Grade & does not come in						
		contact with the Product						
Equipment			Date					
Operated by								
Comments:								
Reviewed by			Date					



QUALITY DEPARTMENT

OPERATIONAL QUALIFICATION PROTOCOL FOR AUTOMATIC VISUAL VIAL INSPECTION MACHINE

Protocol cum Report No.: Batch Size: Page No.: 13 of 20

11.0 CHECKLIST OF ALL TESTS AND CHECKS

This checklist is provided to ensure that all tests or checks required for this protocol have been executed.

Reference No.	Tests or Checks	Executed [Y/N]	Comment
10.1	SOP Verification		
10.2	Start-Up and Shutdown Test		
10.3	Functionality Test		
10.4	Confirmation of Critical Parameter and Full Function Testing		
Comments:			
Reviewed by		Date	



QUALITY DEPARTMENT

OPERATIONAL QUALIFICATION PROTOCOL FOR AUTOMATIC VISUAL VIAL INSPECTION MACHINE

Protocol cum Report No.: Batch Size: Page No.: 14 of 20

12.0 DEVIATION SHEET

Report any deviations from the acceptance criteria or exceptions from protocol instructions in the Record Sheet as described in SOP "Handling of Deviations" Record the total number of exceptions/deviations reported during the qualification activities of this Protocol. Record the Deviation Number and Title in the Table below. Include all Deviation Record Sheets in the IQ File.

TOTAL NO. OF EXCEPTIONS/DEVIATIONS = _____

Exception/Deviation	n No.	Exception/Deviation	Гitle	Status
Comments				
Comments:				
Reviewed by			Date	



QUALITY DEPARTMENT

OPERATIONAL QUALIFICATION PROTOCOL FOR AUTOMATIC VISUAL VIAL INSPECTION MACHINE

Protocol cum Report No.: Batch Size: Page No.: 15 of 20

12.1 DEVIATION AND CORRECTIVE ACTION REPORT FORM

This Deviation and Corrective Action Report Form shall be completed for each result that does not meet the expected or as designed condition encountered during the execution of the protocol. Each form shall be numbered sequentially and tracked on the Deviation Sheet within the protocol.

Deviation Report Number:	
PROTOCOL SECTION NO.:	DATE OF TEST:
Description Of Test Result:	
IMMEDIATE ACTION TAKEN:	
Corrective Action Taken / Planned:	
Deviation Reported By:	
Name: Signature:	Date:
Corrective action must be taken prior to approval of IQ o	r OQ?:
HEAD - ENGG. SIGNATURE	DATE:
Head-User dept. signature	Date
QA Signature:	Date:
Compating Action Local managed at	
Corrective Action Implemented:	
Corrective Action Implemented By:	
Name: Signature:	Date:
(Attach comments and suppor	ting documentation as necessary)
Was a re-test or amendment necessary due to the Deviation	on? Date of re-test:
Is Deviation Closed (Yes/No):	
QA Signature:	Date:



QUALITY DEPARTMENT

OPERATIONAL QUALIFICATION PROTOCOL FOR AUTOMATIC VISUAL VIAL INSPECTION MACHINE

Protocol cum Report No.: Batch Size: Page No.: 16 of 20

13.0 REFERENCES

The Principle Reference is the following

- Master Validation Plan forTablets, Capsules, Dry Syrup and dry Powder Injection Manufacturing Facility, VMP/001, Revision 00.
- Schedule M "Good Manufacturing Practices and Requirements of Premises, Plant and Equipment for Pharmaceutical Products."
- WHO Essential Drugs and Medicines Policy, QA of Pharmaceuticals, Vol 2 Good Manufacturing Practices and Inspection.

The following references are used to give addition guidance

- FDA/ISPE Baseline Pharmaceutical Engineering Guide-Volume 5:- Commissioning and Qualification Guide, First Edition/March 2001.
- Code of Federal Regulations (CFR), Title 21, Part 210, Current Good Manufacturing Practice (cGMP) in Manufacturing, Processing, Packing, or Holding of Drugs, General. April 1, 1998.
- Code of Federal Regulations (CFR), Title 21, Part 211, Current Good Manufacturing Practice (cGMP) for Finished Pharmaceuticals, April 1, 1998.
- EU Guide to Good Manufacturing Practice, Part 4, 1997.
- European Commission's working party on control of medicines and inspections document, *Validation Master Plan, Design Qualification, Installation & Operational Qualification, Non Sterile Process Validation, Cleaning Validation*, October 1999.
- GAMP Guide, Validation of Automated Systems in Pharmaceutical Manufacture, Version 4.0, December 2001.
- SOP No. -"Handling of Deviations".
- SOP No. -"Change Control Procedure".



QUALITY DEPARTMENT

OPERATIONAL QUALIFICATION PROTOCOL FOR AUTOMATIC VISUAL VIAL INSPECTION MACHINE

Protocol cum Report No.: Batch Size: Page No.: 17 of 20

14.0 LIST OF ANNEXURES

Annexure No.	Document Title



QUALITY DEPARTMENT

OPERATIONAL QUALIFICATION PROTOCOL FOR AUTOMATIC VISUAL VIAL INSPECTION MACHINE

Protocol cum Report No.: **Batch Size:** Page No.: 18 of 20 15.0 SUMMARY



QUALITY DEPARTMENT

OPERATIONAL QUALIFICATION PROTOCOL FOR AUTOMATIC VISUAL VIAL INSPECTION MACHINE

VIAL INSPECTION MACHINE					
Protocol cum Report No.:	Batch Size:	Page No.: 19 of 20			



QUALITY DEPARTMENT

OPERATIONAL QUALIFICATION PROTOCOL FOR AUTOMATIC VISUAL VIAL INSPECTION MACHINE

Protocol cum Report No.:	Batch Size:	Page No.: 20 of 20
rotocor cam ricport rion	Dutti Sizet	1 450 1 1000 20 01 20

16.0 POST APPROVALS

The following approvals signify that the OQ is complete and acceptable and that the system is ready for PQ Execution.

PRPARED BY:

Functional area	Name	Signature	Date
Production			

CHECKED BY:

Functional area	Name	Signature	Date
Engineering			
Production			
Quality assurance			

APPROVED BY:

Functional area	Name	Signature	Date
Head Engineering			
Head Manufacturing			

AUTHORISED BY:

Functional area	Name	Signature	Date
Head QA			