Commissioning System File

Project	
System	
Plant	
Prepared by	Date:
Checked By	Date:
Validated By	Date:

Commissioning System File

System:

INDEX

- 1. System P&ID's
- 2. Decontamination procedure & isolation register
- 3. System cleaning procedures
- 4. Hazard Study and actions
- 5. Equipment Check Sheets, off and on site checks
- 6. System Punch lists
- 7. Action upon Alarm Sheet
- 8. Handover Certificate Construction/Maintenance to Commissioning
- 9. Project documentation check sheet prior to introduction of safe chemicals
- 10. Safe Chemical Commissioning authorization and Pre-commissioning Procedures
- 11. Leak Test Checklist and Procedures
- 12. Instrument Check Sheet
- 13. Motor Check Sheet
- 14. Interlock Check procedures
- 15. Emergency Shut Down System check procedures
- 16. DCS sequence test procedures
- 17. Relief Stream Check Sheets
- 18. Critical Insulation Checks
- 19. Critical Gasket Installation Checks
- 20. Lubrication Check Sheet
- 21. PSSR, Plant Check-out prior to introduction of Hazardous Chemicals
- 22. Documentation Requirements for Ongoing Maintenance Group
- 23. Authority to Introduce Process Chemicals, check sheet & Certificate
- 24. Commissioning Procedures
- 25. Standard Operating Procedures
- 26. Commissioning to Plant Handover Certificate

1. System P&ID's

Marked up copies of the systemized P&ID's are inserted on the following pages.

2. Decontamination procedure and Isolation Register

During a project where some or all of the new construction involves upgrading or retrofitting of existing equipment, it may be necessary for the commissioning team to manage the decontamination and isolation of the old equipment to facilitate a safe handover to the construction team.

The following documentation will manage that process.

	Decontaminatio Procedure	on							
Project	:		System:						
Plant E	quipment :-			P&ID Ref. :-					
Risk Assessment Associated F Number: Numbers:		Permit	Hazardous Substance Classification :- Major hazard Hazardous						
			Low Hazard						
Define	Work :-	1							
Steps	Decontamination	method			Date/Time	Complete/ Initials			
1									
2									
3									
4									
5									
6									
7									
8									
9 10									
10									
12									
12									
13									
15									
16									
17									
18									
19									
20									

	ISOLATIOI REGISTER									
Project:	S	/stem:					Area:			
		V	alve is	olations/F	Re-con	nmissio				
Valve Number	Isolation						Re-co	ommissi	ioning	
	Valve Position	Lo Num		Date Isolated		blated by : itials)	Lock removed Open/Closed	Date	Initials	
		Eleo			/ Re-cc	ommissi	ioning Log			
Item			lso	lation			Re-commissioning			
Reference	Lock N	lo.	Locke	d off by : Date isolated			Lock removed by:		Date	
Trace heating log										
	Vessel or pipe Date removed work Ref.					Signed Date			Signed	

Positive Electrical Isolation & Re-commissioning Log

Item Ref.	Fuse removed	Fuse Cert. No.	Disconnected	Date isolated	Reconnected	Date reconnected
IXEI.	by	INO.	by	ISUIALEU	by	

Physical Isolation Log

Location	Spade, Spool or Blank fitted	lsolated by	Date isolated	Isolation removed by	Date isolation removed
	niteu				

Radio Active Source Isolation

DATE	SHUTTER CLOSED	SOURCE REMOVED	DATE	SOURCE REPLACED	SHUTTER OPEN

3. System cleaning checklist & procedures

During the construction integrity test commissioning must follow with a cleaning procedure for the pipe sections included in the test.

The Construction group may have the cleaning procedure incorporated within the integrity test procedure, if this is the case commissioning need to create a list of system pipe lines to track progress.

If required a line by line valve by valve procedure needs to be written for a cleanliness check, these procedures are to be written utilizing the piping isometrics as a guide.

System list of	pipe work to be cleaned							
Project:	System:		Page					
Author:		P&ID's:						
 PLEASE NOTE PRIOR TO THE CLEANING : All open pipe ends MUST be secured to avoid excessive movement. Always blow away from any vessels. Position target plates if required, to deflect debris to a safe location and or use as proof of cleanliness. All personnel not associated with the blow are to be removed from the area. All personnel involved with any high-pressure blow MUST wear ear protection. After the cleaning process, all open pipe ends MUST be closed to avoid recontamination. If pipe work is left for a period, after the clean, then a visual inspection of the pipe needs to be done, prior to its commissioning. 								
LINE	DESCRIPTION	TYPE OF CLEAN	SIGNED / DATE					

Clear	ing Proce	edure							
Project:		System	:				Pro	cedure Number:	
Pipe line numbers:									
Author:			P&ID's:						
PLEASE NOTE PRIOR TO THE CLEANING: . All open pipe ends MUST be secured to avoid excessive movement. . Always blow away from any vessels. . Position target plates if required, to deflect debris to a safe location and or use as proof of cleanliness. . All personnel not associated with the blow are to be removed from the area. . All personnel involved with any high-pressure blow MUST wear ear protection. . After the cleaning process, all open pipe ends MUST be closed to avoid recontamination. If pipe work is left for a period, after the clean, then a visual inspection of the pipe needs to be done, prior to its commissioning. STEP ACTION MEATHOD SIGNED / DATE									
STEP		ACT	ION			MEATHOD)	SIGNED / DATE	

4. Hazard Study actions

Insert in this section relevant pages from any Hazard Study that has an implication to the commissioning team.

Prior to introduction of chemicals the commissioning manager will need to be ensure all Hazard Study actions that have a startup implications are complete and signed off.

5. Equipment Check Sheets, off and on site checks

List of Vessel Check Sheets

- 1. Off site check Tank or Drum
- 2. On site check Tank or Drum
- 3. Off site check Column
- 4. On site check Column
- 5. Off site check Rotating machinery
- 6. On site check Rotating machinery
- 7. Auxiliary Systems Lube oil, hydraulic systems, HVAC etc.
- 8. Off site check Heat Exchangers
- 9. On site check Heat Exchangers
- 10. Conveyer
- 11. Mill
- 12. Sieve
- 13. Pump
- 14. Fan/Blower
- 15. Furnace or Burner
- 16. Turbine

	Off-Site Equipment Inspection Check Sheet Tank or Drum						
Equip	ment Title:		Projec	t:			
Systen				-			
Author	: Date:	P&I	D's:				
Vessel	data sheet available? Y N						
Step	Item		Yes	No	N/A	Comments	Sign Date
1	Check internal cleanliness						
	Clear of debris:						
	Dry:						
	Grease Free:						
2	Check nameplate						
3	Check condition of lining						
4	Check position of assembled covers and/or flanges.						
_	Check dip pipes for:						
5	Length						
	Anti-siphon hole						
	Lining/Coating						
6	Check internal dip pipe supports						
7	Check for clearance between dip pipes and moving equipment						
8	Check bottom support/bearing for agitator. (Rotating Machinery)	See					
9	Check test joint material						
10	Check internal valve setting and operation						
11	Check vortex breaker						
12	Check baffles or weirs.						
13	Check sump						
14	Other internals; Demisters, support grids, we	eirs					
15	Witness pressure test. Log all test data in comments section.						
16	Witness leak test of assembled vessel.						
17	Witness vessel drained and dry and ready fo transportation	or					
18	Flange finish as per vessel drawing						
19	All branches fitted as per drawing						
20	Ensure all temporary transportation brace is identified						
21							
22							
23							
24							
25							

	On-Site Equipment Inspection Check Sheet Tank or Drum							
Equip	ment Title:	Projec	ct:					
Syster	n :	P&ID:						
Author	r:	Date:						
Step	Item	Yes	No	N/A	Comments	Sign Date		
1	Check vessel level or slope as appropriate.							
2	Check vessel bolted down.							
3	Check for sliding support assembly.							
4	Check saddles/mountings settings							
5	Check corrosion/insulation packing under vessel.							
6	Check vessel and saddle earthing straps fitted correctly							
7	Witness final closure of vessel.							
8	Witness fitting of agitator etc.							
9	Gasket jointing material		_					
10	Check access platforms conform to standards.							
11	Check vent branches clear.							
12 13	Check vessel name plate details. Check vessel identification painted correctly.							
14	Check vessel relief stream inspected.							
15	Check vessel relief stream labeled.							
16	Check vessel PV number.							
17	Check registration documents are on file							
18	Check sight glasses correctly installed.							
19	Check vessel adequately illuminated.							
20	Check vessel insulation.							
21	Witness fitting of joints between vessel and first isolation valve.							
22	Check vessel painting.							
23	Check installation of fire cladding		T	1				
24	Check that all transportation bracing has been removed							
25				1				
26				1				
27		1	1					
28		1	1	1				
29								
30				1				

Equipment Title: Shop Location: System : Date: P&IDs: Vessel data sheet available? Y N Step Item Yes No N/A Comments Sign & Date: Step Item Yes No N/A Comments Sign & Date: Image: Distribution of the sections and covers Image: Distribution of assembled sections and covers Image: Distribution of assembled sections and covers Image: Distribution of the sections and covers Image: Distribution of assembled sections and covers Image: Distribution of the sections and covers Image: Distribution of the sections and covers Image: Distribution of the sections and covers Image: Distributions Image: Distributions Image: Distributions Image: Distributions Image: Distributions Image: Distributors Image: Distributors Image: Distributions Image: Distributions Image: Distributions Image: Distributors Image: Distributors Image: Distribution of the section and diff. Image: Distributions Image: Distributions Image: Distributors Image: Distributions Image: Distributions Image: Distributions Image: Distributions Image: Distributions Image: Distributors Image: Distributions		Off-Site Equipment Ins Check Sheet Column/Tower							
System : Shop Location: Author: Date: P&ID's: Vessel data sheet available? Y N Sign & Date: Sign & Date: Step Item Yes No N/A Comments Date: Image: Comment in the second of t	Equip	ment Title:			Projec	ct:			
Vessel data sheet available? Y N Step Item Yes No N/A Comments Date 1 Check internal cleanliness			Shop Location						
Step Item Yes No N/A Comments Sign & Date 1 Check internal cleanliness	Author	:	Date:	P8	&ID's:				
1 Check internal cleanliness Date 2 Check orights: Date Dry: Grease Free: Date 3 Check orights: Date covers Date Date 4 Check orights: Date Packing grid supports Date Date Bubble cap trays Date Date Bubble cap trays Date Date Downcomer position and dimensions Date Date 0 Feed nozzles and/or sprays Date 6 Check test joint material. Date 7 Witness pressure test. Date 8 Witness pressure test. Date 9 Witness pressel drained and dry. Date 10 Demister pads fitted correctly Date 11 Flange finish as per vessel drawing Date 12 All branches fitted as per drawing Date 13 Ensure all temporary transportation brace is identified Date 14 Date Date 14 Date Date 15 <td< td=""><td>Vesse</td><td>data sheet available? Y</td><td>١</td><td></td><td></td><td></td><td></td><td></td><td></td></td<>	Vesse	data sheet available? Y	١						
Clear of debris:	Step	Item			Yes	No	N/A	Comments	
Dry:	1	Check internal cleanline	ess						
Grease Free:		Clear of debris:							
2 Check condition of lining.		Dry:							
3 Check orientation of assembled sections and covers		Grease Free:							
3 Check orientation of assembled sections and covers	2	Check condition of lining.							
4 Check installation and fitting of internal components, where applicable Packing grid supports Image: Components, where applicable Packing grid supports Image: Components, where applicable Bubbly cap trays Image: Components, where applicable Bubble cap tray weirs Image: Components, where applicable Bubble cap tray weirs Image: Components, where applicable Bubble cap heights Image: Components, where applicable Downcomer position and dimensions Image: Components, manual dimensions Distributors Image: Components, manual dimensions 5 Feed nozzles and/or sprays Image: Components, manual dimensions 6 Check test joint material. Image: Components, manual dimensions 7 Witness vessel drained and dry. Image: Components dimensions 9 Witness leak test of assembled vessel Image: Components dimensions 12 All branches fitted corre	3	Check orientation of asse	mbled sections ar	nd					
components, where applicable									
Packing grid supports	4								
Bubbly cap trays								-	
Bubble cap tray weirs								-	
Bubble cap heights Image: constraint of the second sec								-	
Downcomer position and dimensions								-	
DistributorsImage: constraint of the system5Feed nozzles and/or spraysImage: constraint of the system6Check test joint material.Image: constraint of the system7Witness pressure test.Image: constraint of the system8Witness vessel drained and dry.Image: constraint of the system9Witness leak test of assembled vesselImage: constraint of the system10Demister pads fitted correctlyImage: constraint of the system11Flange finish as per vessel drawingImage: constraint of the system12All branches fitted as per drawingImage: constraint of the system13Ensure all temporary transportation brace is identifiedImage: constraint of the system14Image: constraint of the systemImage: constraint of the system16Image: constraint of the systemImage: constraint of the system17Image: constraint of the systemImage: constraint of the system18Image: constraint of the systemImage: constraint of the system20Image: constraint of the systemImage: constraint of the system			dimensions					-	
5 Feed nozzles and/or sprays			dimensions					-	
6 Check test joint material. 7 Witness pressure test. 8 Witness vessel drained and dry. 9 Witness leak test of assembled vessel 10 Demister pads fitted correctly 11 Flange finish as per vessel drawing 12 All branches fitted as per drawing	5		NO						
7 Witness pressure test. 8 Witness vessel drained and dry. 9 Witness leak test of assembled vessel 10 Demister pads fitted correctly 11 Flange finish as per vessel drawing <			ys						
8 Witness vessel drained and dry. 9 Witness leak test of assembled vessel 10 Demister pads fitted correctly 11 Flange finish as per vessel drawing 12 All branches fitted as per drawing <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>									
9 Witness leak test of assembled vessel			nd dry.						
11 Flange finish as per vessel drawing Image: second	9								
12 All branches fitted as per drawing									
13 Ensure all temporary transportation brace is identified Image: Constraint of the second seco									
identified Image: Second sec						_			
15 Image: Constraint of the second secon			sportation brace is	S					
16 17 18 19 20									
17 18 19 20						_			
18 19 20									
19							+		
20						+	+		
						+	+		
						1	1		

	On-Site Equipment Inspection Check Sheet Column/Tower							
Equip	oment Title:	Project						
Syste		P&ID						
Autho		Date						
			1		Commente	Ciara		
Step	Item	Yes	No	N/A	Comments	Sign Date		
1	Check vessel is vertical.							
2	Check vessel is bolted down and appropriate guides fitted, including insulation and/or anti friction pads.							
3	Check internal Cleanliness, clean, dry and oil free. Check condition of any lining, ensure no holes or tares							
4	Column packing type is:							
5	Column packing quantity is :							
6	Check packing support grids.							
7	Check Bed limiters							
8	Check distributors fitted and level							
9	Check demister installed correctly							
10	Check feed/spray nozzles for fitting and orientation							
11	Check bubble cap trays fitted correctly and settings correct							
12	Check downcomers length/height.							
13	Check vent branches clear.							
14	Check drain branches clear.							
15	Check earthing strap if applicable							
16	Check lagging as per specification							
17	Witness vessel closure.							
18	Check painting							
19	Check vessel name plate details							
20	Check vessel identification painted correctly							
21	Check vessel relief stream inspected.							
22	Check vessel relief stream labeled.							
23	Check statutory paperwork is in order							
24	Check access platforms conform to	1	T					
	standards							
25	Ensure all transportation bracing removed							
26								
27								
28								
29								
30								
31								

	Off-Site Equipment Inspection Check Sheet Rotating Machine					
Equip	ment Title:	Proje	ct:			
Syster						
Author		P&ID's:				
Vesse	l data sheet available? Y N					
	ertificates available for all pressure retaining parts	s? Y N				
Step	Item	Yes	No	N/A	Comments	Sign & Date
1	Check general cleanliness					
	Clear of debris:				-	
	Dry:				-	
	Grease Free:				-	
2	Check all drain plugs are fitted.					
3	Check orientation of assembled sections and					
0	pieces of kit, if skid mounted					
4	Witness casing pressure test.					
5	Witness performance trial run					
6	Check guards:-					
_	Location				-	
	Security					
	Effectiveness					
7	Check drive motor:-					
	Туре					
	Guard				_	
	Numbering				_	
0	Rotation					
8	Check drive alignment					
9 10	Check mounting of Base frame and Flanges Check all name plate detail					
10	Witness general machine leak test					
12	Check machine is suitable for transport, all ope	n				
12	ends blinded					
13	Check integrity of preservation pressure					
14	Confirm all packing is of the correct type					
15	All couplings are clean and lubricated?					
16						
17						
18						
19						
20						

	On-Site Equipment Inspection Check Sheet Rotating Machinery					
Equip	ment Title:	Projec	ct			
Syster		P&ID:				
Autho	r:	Date:				
Step	Item	Yes	No	N/A	Comments	Sign Date
1	Check all transportation bracing/packing is removed					
2	Check special tools available					
3	Check foundations/bolding down.					
4	Check laser alignment of drive.					
5	Check alignment of belts and tensions					
6	Check direction of rotation.					
7	Check alignment of pipe work and correct loading					
8	Check alignment of ducts.					
9	Check lubrication					
10	Check all drain plugs are fitted.					
11	Check gland seal and packing.					
12	Check mechanical seal.					
13	Check shaft seal					
14	Check shaft grounding.					
15	Check gland flushing					
16	Check machine labeling and identification					
17	Check access for operation					
18	Check access/removal for maintenance.					
19	Check position and operation of local stop/start buttons.					
20	Check labeling of stop/start buttons					
21	Check temporary strainer installed					
22	Check for correct fitting of insulation					
23	Check for cooling on bearings and oil systems					
24	Confirm correct packing and glands installed					
25	Check machine instrumentation					
26	Check/record amps loading					
27	Check vibration					
28	Check noise					
29	Check load settings/calibration					
30	Check machine guarding					
31	Confirm all inlet and outlet pipes are clean					
32	E-Stop easily accessible					
33						
34						
35						
36						
37						

	On-Site Equipment Inspection Check Sheet Auxiliary System								
Equip	oment Title:	Proje	ct						
Syster		P&ID:							
Autho		Date:							
Step	Item	Yes	No	N/A	Comments	Sign Date			
1	Check all transportation bracing/packing is removed								
2	Check special tools available								
3	Check foundations/bolding down.								
4	Check alignment of any drives								
5	Check direction of rotation.								
6	Check alignment of interconnecting pipe work								
7	Check lubrication and greasing								
8	Check all drain plugs are fitted.								
9	Check gland seal and packing.								
10	Check mechanical seal.								
11	Check shaft grounding								
12	Check machine labeling and identification								
13	Check access for operation								
14	Check access/removal for maintenance.								
15	Check position and operation of local stop/start buttons.								
16	Check labeling of stop/start buttons								
17	Check temporary strainer installed								
18	Check for correct fitting of insulation								
19	Confirm correct packing and glands installed								
20	Check machine instrumentation								
21	Check/record amps loading								
22	Check vibration								
23	Check noise								
24	Check load settings/calibration								
25	Check machine guarding								
26	Confirm all inlet and outlet pipes are clean								
27	Check all components with design documents								
28	Ensure system has been flushed and clean								
29	Ensure all cooling systems are ready for operation								
30	Ensure unit does not create a safety hazard								
31	E-Stop easily accessible?								
32									
33									
34									
35									
36									

	Off-Site Equipment In Check Sheet Heat Exchange	t						
Equip	ment Title:			Proje	ct:			
Syster	m :	Shop Location	on:					
Autho		Date:	Pa	&ID's:				
Vesse	l data sheet available?	ΥN				_		
Step	ltem			Yes	No	N/A	Comments	Sign & Date
1	Check General clear	nliness						
	Clear of debris:							
	Dry:							
	Grease Free:							
2	boxes							
	and or covers	-						
3	Check test joint mater							
4	Check baffles & weirs	6						
5	Witness pressure test							
7	Witness vessel draine							
8	Witness leak test of a							
9	Ensure vessel fit for tr ends	ransportation, no	open					
10	Check integrity of pres							
11	Ensure all temporary	transportation bra	acing					
	is clearly listed:							
12	Confirm name plate d	letails						
13	· ·							
14								
15								
16								
17								

	On-Site Equipment Inspection Check Sheet Heat Exchangers								
Equip	oment Title:	Project							
Syste	m :	P&ID:							
Autho	r:	Date:							
Step	Item	Yes	No	N/A	Comments	Sign Date			
1	Vessel checked for level.					Date			
2	Check vessel properly bolted down and if applicable guides are fitted.								
3	Check internals are : -								
	Clear of Debris								
	Dry								
	Oil Free								
4	Check for sliding support assembly								
5	Check saddles/mountings assembly:								
6	Check corrosion/insulation packing under								
7	vessel feet/legs								
7 8	Check vessel & saddle earthing straps Check bolting								
9	Witness vessel closure.								
10	Check jointing								
11	Check vent branches suitable & clear.								
12	Check drain branches clear.								
13	Check insulation as per specification								
14	Check painting specification								
15	Check vessel name plate details								
16	Check vessel identification painted correctly								
17	Check vessel relief stream has been inspected and labeled								
18	Ensure statutory paperwork is complete								
19	Check any access platforms conform to standards								
20	Confirm all transportation bracing has been removed								
21	Check for pipe high points where air could be trapped								
22									
23									
24									
25									
26									

	On-Site Equipment Inspection Check Sheet Conveyor							
Equip	oment Title:	Project:						
Syste	m:	P&ID	:					
Autho	r:	Date:						
Step	Item	Yes No N/A Comments Sign Date						
1	Check cleanliness							
	Clear of debris:							
	Dry:				_			
	Grease Free:				_			
2	Hold down bolts installed & secure							
3	Gearbox fitted							
4	Guards fitted, (to comply with requirements)							
5	Shaft correctly fitted							
6	Scroll securing bolts locked							
7	Stop start button installed and labeled							
8	Can scroll be removed for maintenance							
9	Is scroll/motor direction correct							
10	Motor fitted							
11	Can scroll be rotated by hand and clear of obstruction							
12	Correct lubrication and greasing conducted							
13	Belt alignment instrumentation correctly installed							
14	Safety pull cord/E-Stop correctly installed and accessible?							
15	All platforms and access ways conform to correct standards							
16								
17								
18								
19								
20								

	On-Site Equipment Inspection Check Sheet Mill					
Equip	oment Title:	Proje	ct:			
Syster	m:	P&ID	:			
Autho	r:	Date:				
Step	Item	Yes No N/A Comments Sig				
1	Check cleanliness					
	Clear of debris:					
	Dry:				_	
	Grease Free:					
2	Hold down bolts installed & secure					
3	Gearbox fitted					
4	Guards fitted, complies to standards					
5	Shaft correctly aligned					
6	Lubrication and greasing completed					
7	Stop start button installed and labeled					
8	Can key parts be safely removed for maintenance					
9	Motor rotation correct					
10	Motor fitted					
11	Scalping receiver in position?					
12	All instrumentation installed as per design and installation manuals and P&ID					
13	Inlet and outlet pipe work clean and ready for operation					
14	Has the equipment been suitably grounded					
15	E-Stop easily accessible?					
16						
17						
18						
19						
20						

	On-Site Equipment Inspection Check Sheet Screen								
Equip	oment Title:	Project:							
Syster	m:	P&ID	:						
Autho	r:	Date:							
Step	Item	Yes	No	N/A	Comments	Sign & Date			
1	Check cleanliness								
	Clear of debris:								
	Dry:				_				
	Grease Free:								
2	Hold down bolts installed & secure								
3	Gearbox fitted								
4	Guards fitted, (to comply with requirements)								
5	Guards fitted, complies to standards								
6	Are additional guards needed to protect								
	personnel from the sieve rotational								
	movement								
7	Lubrication and greasing completed								
8	Stop start button installed and labeled								
9	Can key parts, (screens) be safely removed								
10	for maintenance and cleaning Motor rotation correct								
11	All instrumentation installed as per design								
	and installation manuals and P&ID								
12	Inlet and outlet pipe work clean and ready								
	for operation								
13	Has the equipment been suitably grounded								
14	Is an alarm installed required to warn of								
	equipment starting?								
15									
16									
17									
18									
19									
20									

	On-Site Equipment In Check Sheet Pumps							
Equip	oment Title:		Pi	roject:				
Syste	m:					P	&ID:	
Autho	r:			Date:		•		
Step	Item			Yes	No	N/A	Comments	Sign & Date
Pre-ru	nning				•	•		
1	Motor nameplate in plac	e & correct						
2	Glands and mechanical							
3	Check adequate spares	available in stores						
4	Loose bolts							
5	Impeller in position							
6	Pump turns freely	Uncoupled Coupled		+				
7	Alignment checks compl							
8	Earthing correct							
9	Guarding safe and rigid							
10	Bearings greased/oil lev	el OK						
11	Inlet pipe clean							
12	Relief devices installed a	and tested to corre	ct					
	specification							
13	Can pump be drained							
14	Can pump be easily rem	oved for maintena	nce					
Runnii								
1	Glands and mechanical	seals						
2	Direction of rotation corr	ect						
3	Post running checks of s	strainers carried ou	t					
4	Running checks	Date & Time:						
	Suction Pressure							
	Delivery Pressure]				
	Flow]				
	Temperature]				
	Ammeter reading]				
	Vibration and noise			1				
	Bearing Temps							
5	Drain valves closed & bl	anked						
6	Lubrication levels OK							

	On-Site Equipment In Check Sheet Fan/Blower							
Equip	oment Title:		Pi	roject:				
Syste	m:					Pá	&ID:	
Autho	or:			Date		·		
Step	Item			Yes	No	N/A	Comments	Sign & Date
Pre-ru	nning							
1	Motor nameplate in plac	e & correct						
2	Glands and mechanical							
3	Check adequate spares	available in stores						
4	Loose bolts							
5	Impeller in position							
6	Pump turns freely	Uncoupled Coupled		-				
7	Alignment checks comp	lete						
8	Earthing correct							
9	Guarding safe and rigid							
10	Bearings greased/oil lev	el OK						
11	Inlet pipe clean							
12	Relief devices installed a	and tested to correc	t					
	specification							
13	Can pump be drained							
14	Can pump be easily rem	noved for maintenar	nce					
Runni				1	1	- 1	1	
1	Glands and mechanical							
2	Direction of rotation corr							
3	Post running checks of s							
4	Running checks	Date & Time:						
	Suction Pressure			1				
	Delivery Pressure			_				
	Flow			_				
	Temperature			_				
	Ammeter reading			4				
	Vibration and noise			4				
	Bearing Temps							
5 6	Drain valves closed & bl Lubrication levels OK	anked						
0	Lubrication levels OK					-		
<u> </u>								
						1		

	On-Site Equipment Inspection Check Sheet Furnace or Burner							
Equip	ment Title:	Projec	zt					
Systen	n :	P&ID:						
Author	:	Date:						
Vendo	r manuals and data sheets must be available							
Step	Item	Yes	No	N/A	Comments	Sign Date		
1	Vessel checked for level.							
2	Check vessel properly bolted down and if applicable guides are fitted.							
3	Check internals are : -							
	Clear of Debris							
	Dry				_			
	Oil Free							
4	Check for vessel expansion materials are suitable. Ensure no clashes with steel, pipe etc.							
5	Ensure weather protection is suitable							
6	Confirm correct location of instrumentation							
7	Check vessel & saddle grounding straps							
8	Check bolting							
9	Witness vessel closure. Ensure inspection doors are sealed							
10	Check jointing							
11	Check all air dampers operate correctly							
12	Check snuffing connections and equipment							
13	Check insulation as per specification							
14	Fully check burner management system							
15	Check vessel name plate details							
16	Check vessel identification painted correctly							
17	Ensure all purge and coolant air flows are acceptable							
18	Check all peep holes and flame eyes are operable							
19	Check any access platforms conform to standards							
20	Confirm all transportation bracing has been removed							
21	Check explosion doors if fitted			1				
22	Check all fuels are isolated at a safe distance			1				
23	Check suitable location of E-Stop			1				
24	Check fire fighting equipment in vicinity			+				
25	Ensure correct installation of all refractory's			+				
				+				

	On-Site Equipment Inspection Check Sheet Turbine					
Equip	ment Title:	Projec	et:			
Syster	n :	P&ID:				
Author	r:	Date:				
Step	Item	Yes	No	N/A	Comments	Sign Date
1	Check all transportation bracing/packing is removed					
2	Check special tools available					
3	Check foundations/bolding down.					
4	Check laser alignment of drive.					
5	Check lubrication					
6	E-Stop easily accessible					
7	Check the equipment supplied against the schedule of auxiliary and associated equipment for correct calibration and settings					
8	Check for correct functioning and setting of fuel gas supply system					
9	Check the turbine washing system for correct operation against the manufacturer's manual					
10	Check the lube oil mist extractor system					
11	Check the air intake system for cleanliness and correct operation					
12	On lube and seal oil systems particular attention should be paid to proper cut in of auxiliary/ emergency pumps					
13	Check proper functioning of inlet guide vanes					
14	Check proper installation of acoustic enclosure and sealing strips, etc					
15	Check sealing air system					
16	Check all auxiliary equipment (i.e. Torque converter, ratchet device, start-up motors/engines, etc.) for proper installation. Check all such equipment against specific items as described in the applicable paragraphs of the installation					
17	Check that anti-rotation device is available/installed					
18						
19						
20						
21						
22						

6. System Punchlists

Pun		Punchlist Preliminary/Final		Project			Page 1 of
Syst	em :			P&ID:			I
	Author: Date Requested: Date Issue				Date Issue		
Prio	rity: 1. Comp	lete before Handover. 2. C	omplet	te after Handover.	3. Item fo	or discussio	on
No.	Pipe, Vessel, Loop Tag No. Elec. Circuit Tag No.	Descri	ption		Action on	PRIORIT	Y Action completed & signed off by

	l Conti	Punchlist nuation sheet				
No.	Pipe, Vessel, Loop Tag No. Elec. Circuit Tag No.	Descri	ption	Action on	PRIORITY	Action completed & signed off by

Post Punch list Check sheet

PLEASE NOTE: This sheet should be completed post the actual punchlist as an "Aide Memoir". This check sheet should never be used as a substitute to actually physically checking the system being punch listed.

			Checked	
No	Desci	iption	& signed off	Comments
1	Has this system been totally checked against the relevant P&ID?			
2	Has the pipeline finish been	Insulation		
	fully checked?	Painting		
		Trace Heating		
		Flange covers		
		Labels		
3	Have potential hazards	Splashing from drains		
	installation may have	Air blow off points		
	created been considered?	Potential for water pools,		
		(uneven surfaces)		
		Trip hazards, kerbs, pipes,		
		etc.		
		Noise		
		Headroom		
4	Have all HAZOP actions that have had a construction implication been considered?			
5	Component check.	Correct valve type as		
		specified		
		Correct gaskets in all		
		flanges		
		All In-line equipment correct as specified		
		All bolts checked for		
		tightness		
		All internals fitted, e.g. Filter		
		elements, NRV internals		
		Other		
6	Have all valves been checked points and loose bonnet bolts	d for ease of operation, pinch ?		
7	Have all control valves been correctly for direction of proce	•		

			Checked				
No	Descr	iption	& signed off	Comments			
8	Have all filters, Non-return va		U				
	of equipment been checked the	hat they are fitted correctly					
	for direction of process flow?	r					
9	Have all vents and drains	Safety of location					
	been checked to ensure?	Access					
		Direction of exhaust					
		Splashing					
		Pooling					
		Space for blind flange					
		removal and flexible pipe					
		fitting is adequate					
		Are there sufficient drains					
		on pipe including manifolds					
10	Have All grounding straps be	en checked, no loose					
44	connections or loose bolts? Have all instruments and	Accessibility					
11	electrical items been	Accessibility					
	checked for?	Can gauges be read					
		Do impulse lines and cables					
		create a hazard Are junction boxes in the					
		way					
		Are all stop buttons					
		accessible, labeled and					
		guarded if necessary					
		Motor guards checked and					
		tight, no loose screws					
		Has all instruments been					
		labeled in the filed					
12	Have All relief streams been	Exhaust lines clear					
	checked?	Labeled					
		Relief valves tested &					
		tagged					
	Bursting discs fitted and						
		tagged					
40	Hove all pipelines been sheet	Supports appear adequate					
13	Have all pipelines been check						
14	mechanical damage has been Has a list of all scaffolding to b						
	been made and added to the punch list?						

No	Description		Checked & signed off	Comments
15	Have all structures and	Loose bolts		
	steelwork been checked	Safety of stairways,		
	for?	obstructions etc.		
		Grouting		
		Kick plates		
		Lighting		
		Handrails, (fitted & secure)		
		Touch up paintwork		
		Holes in flooring		
16	Have all areas been checked	for poor housekeeping,		
	excessive construction debris	s and waste		
17	Have all areas been checked	2		
	equipment, eye wash boxes,			
	etc have been installed and c	hecked		
18		en checked to ensure guards		
	are in place and secure			
19	Are there any lifting beams?	•		
	stamped with relevant ID man	rkings?		

7. Action upon Alarm Sheet

ALARM ACTION SHE	ET			
Alarm Title	Loop N	Number		P&ID Number
Settings		Purpos	se of Alarr	n
Response time				
	POSSIBLE	RESPONSES		
CONSEQ		FAILURE TO R	ESPOND	
STAF	RT UP/SHUT D	OWN IMPLICATI	ONS	
Author:	V	alidated by:		Date

8. Handover Certificate Constructions to Commissioning

Construction to Commi Handover Certific								
HANDOVER CERTIFICATE FOR COMMISSIONING SYSTEM FROM THE CONSTRUCTION MANAGER TO THE COMMISSIONING MANAGER								
COMMISSIONING SYSTEM REFEREN	NCE:	DATE:						
This certificate certifies that the system has been completed and is available for Process Commissioning This is subject to any reservations agreed by the Construction Manager and the Commissioning Manager. It is understood these reservations must be completed in full as soon as is practicable. These reservations are detailed below. If No reservations for this system apply, please insert N/A. in the boxes.								
Reservation Reference Number Reservation Details								
Circultures								
Signatures								
System Offered by:	Title & Signati	ure	Date:					
System Accepted by:	Title & Signate	ure	Date:					

9. Project documentation check sheet prior to introduction of safe chemicals

It is probable that the jobsite or client will have in place a system for checking the new plant is ready to accept chemicals, this is usually in the form of Management of Change procedure, (MOC) Hazard Study process or a Pre Start up Safety Review (PSSR) system.

Please use the guide words below to check that the detail within the table is found within the job or client system. If some of the check words are not found, discuss with the client and incorporate accordingly. If there is no system in place use this paperwork system in its entirety.

Doc	umentation check sh chemical introduc				
Project Mecha Electric Proces Operat SHE A	Members: (Typical li t Manager - nical Engineer - cal Engineer - tis Engineer - tions Manager - dvisor - issioning Manager -	isted)	PROJECT	Author	DATE
No	Section	G	uide word	Comments and action	n Action On
1	Installation	instrumentation supports again isometrics bee Check equipm and valve num	n made? ent labeling, insulation bering, testing and o and start buttons and naterials of		
2	Relief Systems	to approved co standards.	lled and documented ompany and spections in place.		
3	Interlocks, Shutdown systems and Alarms	Procedures co Interlock and s procedures wr Practicality of t and approved List of persons testing in place Alarm action re	hutdown test itten est methods reviewed responsible for e. eview completed lace for the control of		
4	Postriator orificas	interlock and S			
4	Restrictor orifices or other flow restricting devices.		e, labeled, documented available to sustain.		
5	Equipment Inspections	manufacturer's authorities test			
6	HAZOP		ements and actions DP been implemented		

No	Section	Guide word	Comments and action	Action On		
7	Operating and Maintenance Procedures.	Written and validated for normal operation, start-up, planned and emergency shutdowns and decontamination.				
		Maintenance procedures compiled				
		Log sheets developed				
		General Risk Assessments written, if applicable				
8	Spares	Systems for control of materials used, e.g., gaskets, valves, instruments, etc. in place and has been updated for the new plant				
9	Control of Hazardous	Assessments and controls in place				
	Substances	that meet EPA and RCRA requirements.				
10	Noise	Noise assessment carried out?				
		Ear protection zones marked.				
11	Effluents	Sampling schedules in place, ownership and responsibilities defined				
		Systems for disposal of samples, spillages, etc. defined and in place				
12	Ionizing Radiation	Authorities informed?				
		Installation and monitoring system in place.				
13	Major pipe line isolations	Accessibility, operability and labeling of major isolations checked.				
		System to monitor fitting of lock set-up				
14	Emergency Power, Services and	Are they satisfactory for ongoing operation?				
	Communications	Test schedules in place.				
15	Training	Program complete, validated and records in place (should cover operating and maintenance personnel)				
16	Computer control systems	Validation and acceptance checks complete.				
		Functional design paperwork available				
17	Management of Change, MOC	MOC generated and complete to commissioning stage?				
18	Drawings	P&ID's updated and indexed				
		Electrical loop, one-line and instrument loop drawings available and issued to commissioning/operations				

No	Section	Guide word	Comments and action	Action On
19	Management of Change, MOC	MOC generated and complete to commissioning stage?		
20	Drawings	P&ID's updated and indexed		
		Electrical loop, one-line and instrument loop drawings available and issued to commissioning/operations		
21	Site Emergency Procedures	Confirm that any necessary changes have been made to plant, site or off- site emergency procedures.		
22	Other site Procedures	Do other site procedures need to be modified and has this been done?		
23	External Approvals	Are there any external approvals required for this project Obtain key documentation		
24	Construction handover	Is the handover procedure in place?		

Documentation check sheet prior to safe chemical introduction

Action register

No.	Section	Guideword	Comments / Action required	Action On	Completed by

10. Safe Chemical commissioning authorization and Pre-commissioning procedures

In some circumstances the project or client may need a procedure in place to clearly confirm, check and communicate prior to introduction of energy into the system for initial commissioning activities such as leak testing. This check sheet will manage that process.

Authorization to Introduce Safe Chemicals

Project:		S	ystem :	Page 1 of	
Author:	Date:	P	&ID's covered:		
No	Item		Authorization	Signature	Date
1	System pipe work closed in, all openings hav				
	been fitted with appropriate equipment or blin	nds			
2	Critical joints witnessed.				
3	Punch list complete, all high priority items clo out.	osed			
4	Critical Valve Alignment Checks carried out.				
	(Including relief stream interlock alignments)				
5	Valves lined up for testing				
6	Leak/pressure test procedure written				
7	Any MOC checked to ensure that installation design	n is per			
8	All safety equipment in position				
9	All Permits to Work and Confined Space Ent	try			
	permits have been signed off				
10	All blanks, blinds or pancakes in correct position register completed	itions &			
11	isolation register completed. All personnel have been informed of the				
11	introduction of a chemical for testing purpose	22			
12	Is equipment sufficiently supported				
13	Has PSSR and documentation check been completed?				
Authority commiss	r is given to introduce: ioning purposes only.		for leak test ar	d SAFE chemic	al trials and
System I	Name :				
	sfied that the general housekeeping/safety sta ion of process fluids will be :	andards	n the area are satisfa	ctory. We agree	the Date/Time for
Commiss	sioning Manager	Sign:			Date
Commiss	sioning Engineer	Sign			Date

The following list details examples of pre-commissioning procedures that commissioning can perform potentially during construction

Pre-Commissioning Procedure List

- Mechanical interlock checks
- Fitting of all locks on valves
- Checks to ensure check valves are fitted with internals
- Packing of a Distillation column
- Packing a Reactor with Catalyst
- Filling of desiccant into Drying Tower
- Installation of filter medium, cartridges etc.
- Checks to ensure pipe work falls in the correct direction
- Installation of filter bags into a Bag House or Dust Collector
- Procedure to check flexible couplings and bellows are fit for operation.
- Filling a Mill with Beads
- Procedures to check the operation without any chemicals of a DCS control sequence

These procedures can be numbered such that they can be easily referenced on a detailed commissioning schedule.

	Pre-Commissioning Procedure	I					
TITLE:					Ref:	Page	1 of
Project:				System:			
Line & Vess	el numbers:			P&ID covered:			
Author:			Date:				
STEP	ACTION		METHC	D	Comments		Signed Date
1							
	o has been comp	leted.					
Signed by:				Date:			

11. Leak Test Check list and procedure

Leak test Procedur Checklist	e								
Project		·	System :			Page	Page 1 of		
P&ID's, (which must be attached to	this procedure	e)	Author	:		Date	:		
SUB-SYSTEM - Identify all vessels/line	es to be tested.					I			
ISOLATIONS - Identify isolations required for test (spades, double block and bleeds, etc)									
VALVES - Identify valves which need to be opened for test (control valve shutdown valves, etc)									
Test Input Points			Т	ick and	Sign				
Location :					Test Medium	Rig Fitte	ed	Rig Removed	
Test Pressure –					Water Air				
Pressure Indication Point –					Nitrogen Other				
Release Pressure At –									
Drain Liquor / Gas To									
All joints to be soap tested - Yes / No Other test if not soap test - N/A / No	/ Yes - Identify:						1		
Expected Test Duration Time:			-		est Duratio	n Time:			
	Pressu	ure drop v		е					
Initial Pressure :			9 Hrs :						
1 hours :		1	2 hrs :						
3 hours :		Final Pre	ssure :						
6 hours :		ks Found? YES / NO Identify location with tag, and mark on system P&ID.				rk on system			
Remember: Temperature and pressure	e differential mus	t be consid	dered.						

Lea	ak test Procedure					
Step	Operation		Comments	Signed off		
The equipment above:	and lines included in this pro	cedure hav	ve passed the test as defin	ed		
Commissioning Date:	Engineer:	Signed:				
All isolations r	emoved and valves returned to	o normal re	equired position:			
Commissioning Date:	Engineer:	Signe	d:			
Plant Represent Date:	tative:	Signe	d:			

12. Instrument Check Sheet

Individual loop check sheets will be prepared throughout the course of construction. As an aid to collating all instrument information per system with handover in mind, the check sheet below should be compiled and signed off by the C/E/I and or system commissioning engineers to signify progress and completion.

Ins	trument Check Sheet			
Project:	I	System :		
Loop No	Description		In position in field	Tested on DCS & ready for Commissioning? Signed /Date

13. Motor Check Sheet

Individual motor check sheets will be prepared throughout the course of construction. As an aid to collating all electrical information per system with handover in mind, the check sheet below should be compiled and signed off by the C/E/I and or system commissioning engineers to signify progress and completion.

Motor Check Sheets								
Project:				Syste	em :			
Drive	Start	Stop	Sta	art	Stop	ESD	ESD	Rotation Check
	Local	Local	DC	CS	DCS	Field	DCS	
	1		1		1	1	1	1

14. Interlock Check Sheet

1	nterlock Check Sheet							
Project:		Page of						
System :			P&ID's c	overed:				
Interlock.	Description	Int	Interlock Input Checked Stroke Test SDV Alarmed? System trip initiated? Field DCS					
		Ala	armed?	System trip initiated?	Field	DCS	Tested	
						1		

15. Emergency Shut Down Check Sheet

Emerge	ency Shutdown Check Sheet								
Project:		Page of							
System :			P&ID's c	overed:					
ESD	Description		ESD Input	Checked System trip	Stroke Te	Alarm			
		Ala	armed?	System trip initiated?	Field	DCS	Tested		

16. DCS Sequence test procedure

	DCS sequence test procedure							
Projec	ot:	Page of						
Syster	m :	P&ID's covered:						
Step	Action	Hold checked	Failure monitoring check	Sign				

17. Relief Stream Check Sheets

Relief	Stream Check She	et						
Project:			P&ID's:					
System :			Descr	iption:				
Ensure that all Relief Streams have				ore, prove via a fl	ush, blow or pig p	rocedure		
Relief Stream	Description	Disc in Place?		Relief Valve in Position, exhaust line clear?	Relief Valve tested and tagged?	Relief Stream Labeled?		

18. Critical Insulation Checks

Critical Insulation (Check Sheet			
Project:		P&ID's:		
System :		Description:		
Please check the followin	g lines, the failure t	o have less than an initial o	oat of insulation, v	vill prevent
the sections of pipe work	from being commis	ssioned, or operated.	Insulation fitted?	Date and sign

19. Critical Gasket Checks

Critical Gasket Cl	heck Sheet			
Project:		P&ID's:		
System :		Description:		
Please check the followin	ng gaskets, which if	improperly fitted, could res being commissioned on a	ult in either rework	if they fail a
Line or Equipment Number	Description of o	cover required, and location	Witnessed fitting by:	Date and sign

20. Lubrication Check Sheet

Lubrication Schedu	le		
Project:	P&ID's:		
Systems : All			
Equipment Number	Description	Lubrication installed to correct specification	Date and sign

21. PSSR and Plant Check-out prior to introduction of Hazardous Chemicals

Pre-introductory checks defined in this section are based on the Hazard Study 4 system as developed by ICI in the 1960's. These guide words must be considered working in conjunction with the site or client based checking protocol.

Pre-startup Safety Review - Mandates that a safety review for new facilities and significantly modified work sites to confirm that the construction and equipment of a process are in accordance with design specifications; to assure that adequate safety, operating, maintenance and emergency procedures are in place; and to assure process operator training has been completed. Also, for new facilities, the PHA (Process Hazard Analysis) must be performed and recommendations resolved and implemented before start up. Modified facilities must meet management of change requirement.

The above is the guideline from OSHA. Most client operations will have a PSSR procedure in place; however reference should be made to the guidewords found in the document below and implemented to enhance the client PSSR document as required.

	and Plant Check Sho luction of Hazardous						
Projec Mecha Electr Proce Opera SHE A	Members: (Typical li et Manager anical Engineer ical Engineer ss Engineer ations Manager Advisor hissioning Manager	sted)		Pr	oject:	Author	Date
No	Section	Guide	word		Comme	ents and actio	on Action On
1	Visitors	Procedure for mana visitors in place Warning notices, inc location clearly iden Required PPE availa Plant induction proc	dication of sig tified able				
2 2.1	General Access Stairs	Regular risers – especially top and bottom steps. Depth of tread and slope. Continuity of handrails.					
2.2	Fixed Ladders	Rails, guards, access and egress. Are they acceptable? Are self close gates fitted where required		5.			
2.3	Floor and tripping hazards	Unguarded opening slots in the floor sea pipes, etc., which re Toe boards, handra continuity. Uneven ground, pip low level Areas susceptible to Raised anchor bolts Uncovered drains an	Iled? Holes f quire toe ring ils, security a e obstruction o water poolir nd gullies	or gs. nd s at			
2.4	Headroom	Minimum headroom on walkways and normal operation areas acceptable. Check pipe work and steel bracing.		d			
2.5	Plant Exits	Are exits marked an Are safety barriers r of vehicular movem	equired beca	iuse			
2.6	Fire escape and toxic refuge	Are escape routes a they marked and we Is the safe refuge de and communicated	ell lit				

No	Section	Guide word	Comments and action	Action On
3 3.1	Access For Operation and Maintenance. Valves and other	Are they out of reach – consider emergency and frequency of use? Consider moving, automating or providing access.		
	operating controls			
3.2	Instruments points	Accessible for maintenance – consider frequency and urgency that will apply and move or provide access if necessary.		
3.3	Lubrication	If grease nipples are out of reach fit extension pipes. Has all newly installed equipment had an initial charge of lubrication Has a "top-up" routine been established		
3.4	Space for operation and or maintenance	Consider especially maintenance activities they usually require more space than plant operation.		
3.5	Lighting fittings	Can access for maintenance be improved?		
3.6	Road and rail tankers	Access to tanker with handrail protection if operator has to work on tank?		
4 4.1	Guarding of Machines. Exposed lengths of revolving shaft	Consider: pump glands, coupling guards, fans and conveyor drives. Are all exposed turning parts covered		
4.2	Belt drives	Are guards adequate – closed – fixed?		
4.3	Inspection openings	Do they give access to moving parts? Are they fixed? Should they be interlocked?		
4.4	Belt conveyors	Guarding of nips, idle rollers. Trip wires, inching operations for maintenance. Guarding for those underneath. Protection from splashing underneath.		
4.5	Charging openings in vessels	Contact with moving parts? Could someone fall in? Is an interlock needed? Should bars be fitted?		
5	Stopping devices	A stopping device, suitably located and identified should be adjacent to power driven machines and motors.		
6	Fragile pipes and vessels	Are glass or plastic devices protected from damage and labeled? Are protective screens required?		
7	Hot surfaces	Are people protected? Do stream traps drain to a safe location?		
8	Pressure relief.	Discharge to a safe location? Are they labeled?		

No	Section	Guide word	Comments and action	Action On
9	Flammables	Storage, labeling?		
10	Lifting Beams	Safe working load marked. Labeled? Registered?		
11	Overhead, power operated cranes.	Drivers access to cab and escape routes? Access for maintenance, lubrication? Are travel limit switches required?		
12	Lighting	Adequacy? Access for maintenance on plant? Roadways, paths? Emergency lighting operational and adequate?		
13 13.1	Safety Equipment Emergency Showers	Labeled, lighting, access, operation, testing, frost protection, bacterial effects		
13.2	Eyewash	Labeling, notices, lighting, cleanliness, auditing?		
13.3	Breathing apparatus	Labeling, notices, lighting, cleanliness, auditing?		
13.4	Other specialized protective equipment.			
13.5	Emergency assembly Point.	Signed communicated and tested? Adequate?		
13.6	Emergency alarm	Audible throughout plant with operations ongoing?		
13.7	Communication	How will this be done during emergencies?		
14	Fire	Fire fighting equipment – access – monitoring?		
		Fire alarms adequate labeled, visible?		
		Fire detection – suitable, appropriate?		
		Fire walls, sealing of ducts pipe runs.		
		Fire proofing of steelwork?		
15	Labeling	Access for emergency services? Valves, pipelines, fragile equipment, filling connections? Electrical equipment, vessels, pumps, roadways etc.		
16	Collision damage	Safety barriers for vulnerable plant and pedestrians?		
17	Control Room	Instrumentation clearly labeled? Ventilation and lighting adequate? Have all ergonomic checks been completed? Any alarms and indicator panels correct?		
18	DCS Control Systems	All operator interfaces comply with policy and procedures?		
		All ergonomic checks carried out?		

No	Section	Guide word	Comments and action	Action On
19	Eye Hazards	Zoned areas marked? Signs in place? PPE available?		
20	Health	Ventilation systems (including LEV) – testing – maintenance?		
21	Safety Information	Hazard data sheets, Risk assessments available on plant?		
22	Housekeeping	All redundant excess material removed from site. Roads/ paths finished to acceptable standard?		
23	Sampling points	Location, drainage, grounding? Analytical schedules and laboratory support services?		
24	Environmental	Monitoring and sample points set up? Management system in place? Are sample points accessible?		
25	Outstanding HAZOP actions	Outstanding actions from previous studies reviewed and signed off?		

PSSR and Plant Check Sheet prior to introduction of Hazardous Chemicals – Action Register

No	Section	Guide word	Comments and action	Action On	Completed by/Date

22. Documentation Requirements for Ongoing Maintenance Group

It is common that key documentation that appertains to new pipe work, vessels, civil installations etc. can not be available at the time of chemical introduction. The table below provides guidewords which should be discussed, at the earliest opportunity with the client maintenance and engineering groups to help insure all paperwork is in place.

Equipment Type	Item Number	Description	Documents required	Documents obtained
			Required vendor correspondence received	
			Mechanical data sheet	
			Design verification documents	
Pressure			Manufacturing Dossier	
Vessels			Vessel Drawings	
			Entity created and Spares list set up on Client spares system	
			Copy Order for vessel & associated equipment received	
			Other specifics	
			Vessel Drawings	
			Mechanical data sheet	
Non- Pressure			Entity created and Spares list set up on Client spares system	
Vessels			Copy Order for vessel & associated equipment received	
			Manufacturing Dossier complete	
			Other specifics	
			Quality Test Pack complete	
General Pipe			Support details	
work			Stress calculations	
			Isometrics	
			Quality Test Pack Complete	
			Design verification documents	
			Component Data sheets	
			Isometric drawings available	
Critical Pipe			Support details available	
work			Line labeled as per standard	
			Entity created and Spares list set up on Client spares system	
			Stress calculations	
			Surge analysis	

Equipment Type	Item Number	Description	Documents required	Documents obtained
			Rupture Disc register updated	
Dellaf			Rupture Disc installation report compiled & complete	
Relief Streams			Relief valve data	
Streams			Relief valve test certificate	
			Entity created and Spares list set up on client spares system	
			Design verification documents	
			All drawing obtained	
			All component details received	
Critical			Entity created and Spares list set up on Client spares system	
machines			Copy Order for equipment received	
			Mechanical data sheet completed	
			Equipment Dossier including Certificates of Conformance received	

23. Authority to Introduce Process Chemicals, check-sheet & Certificate

In	Authorization to troduce Hazardous Chemicals			
Project	:	System:		
Author:	Date:	P&ID's covered:		
No	Item	Authorization	Signature	Date
1	Vessel or equipment internally inspected	Commissioning		
	immediately prior to closure and is free of debris.	Engineer		
2	Witness of any critical joints by the Plant Engineer.	Plant		
		Engineer		
3	Leak test satisfactorily completed as per schedule.	Commissioning		
		Engineer		
4	All Instrument/Electrical, alarm and interlock	Commissioning		
	checks carried out and fault corrected.	C/E/I Engineer		
5	Shut Down Tests completed and faults corrected.	C/E/I &		
	All valves associated with impulse lines are aligned	Commissioning		
	correctly.	Engineer		
6	Valve Alignment Checks carried out. (Including	Commissioning		
-	relief stream interlock alignments).	Engineer		
7	Locked Open/Closed Valves in correct positions	Commissioning		
	and clearly marked. Security of locking devices	Engineer		
	checked and satisfactory.			
8	Equipment dried out/purged as necessary.	Commissioning Engineer		
9	Critical Insulation completed as per schedule.	Commissioning		
		Engineer		
10	All necessary Punch List (excluding Reservation	Commissioning		
	List) work completed.	Engineer		
11	All Blinds/blanks in correct positions. (Refer to	Commissioning		
	Isolation Register).	Engineer		
12	Commissioning procedures complete (e.g. stroke	Commissioning		
10	check valves/look for abnormal readings etc.).	Engineer		
13	Interlock defeat register signed off.	Commissioning		
4.4	MOO and a local set of the set of the Control of th	Engineer		
14	MOC procedure checked to ensure that installation			
45	is as per Design. All safety equipment in position.	Engineer		
15		Commissioning Engineer		
16	Rotating equipment checks carried out.	Mechanical		
10		Commissioning		
		Engineer		
17	All Permits to Work have been signed off.	Commissioning		
		Engineer		

No	Item	Authorization	Signature	Date
18	All staging in the vicinity of hot surfaces has been	Commissioning		
	dismantled or otherwise protected.	Engineer		
19	Radioactive sources installed as necessary.	Commissioning		
		Engineer		
20	Handover reservations listed.	Commissioning		
	- · ·	Engineer		
21	Statutory paperwork complete:	Plant Mechanical		
		& Instrument		
		Engineer		
22	Housekeeping satisfactory.	Commissioning		
		Engineer		
23	All HAZOP actions complete.	Commissioning		
		Engineer		
	ove checklist for introducing chemicals has be down, de-contamination and re-commissionir	•	Yes / No been signed off.	
System	Commissioning Engineer:		Date	
	satisfied that the system pre commissioning eeping standards and safety in the area are a			
The ag	reed Date/Time for introduction of process flu	ids is :		
Commi	ssioning Manager:		Date:	
Responsible E/I Engineer: Date:				
Respor	Date:			
Plant Manager: Date:				

24. Commissioning Procedures

Commissioning procedures, written during the preparation phase of the project are the documents which in great detail, set out how the plant will be commissioned and started up.

It is common for the commissioning procedures to be written first, the SOP's is developed from these documents.

A detailed commissioning procedure should be compiled for each major activity that the plant will undergo through the start-up. These documents are not check sheets, they give a detailed descriptive of how the plant is made ready for normal operation.

Information to compose these procedures is found within, P&ID's, PFD's, process descriptions, instrument data sheets, equipment data sheets, control narratives, interlock and emergency shutdown descriptions, vendor installation and operating manuals and most importantly talking with the process design teams.

A good commissioning procedure will detail the step, the method of performing the step, any detail any relevant comments and observations.

Common procedures could be:

- How do we get the chemicals in?
- How to slowly heat up, cool down, vent and control pressure and noncondensable gases,
- Introduce and control level
- Establish and control flow
- Manage exotherms and endotherms
- Condition a catalyst
- Set-up a distillation column for profile diagrams on temperature/pressure curve can be utilized
- Set-up and control of a scrubbing tower
- Actually introduce alarms conditions to test operability
- Introduce interlock conditions to test
- Describe and manage any DCS controlled sequences
- Normal and emergency shutdown where applicable and possible
- Validation criteria and sampling regime

	Commissioning Procedure								
TITLE:							Page	1 of	
Project:				Document Title:					
System :				P&ID's covered:					
Line numbers:				Vessel Numbers:					
Author:				Date:					
STEP	ACTION	CTION METHOD C		Comments		Signed Date			
	to has been o	completed.							
Signed by:				Date:					
Comments									
Procedure Validated by:				Sign/Date					

25. Standard Operating Procedures – SOP's

It is not uncommon for the commissioning team to be requested to draft the initial SOP's as most of the key information detailed within will be written during the composition of the commissioning procedures.

Below are the OSHA (USA) guidelines for the contents of an SOP.

The employer shall develop and implement written operating procedures that provide clear instructions for safely conducting activities involved in each covered process consistent with the process safety information and shall address at least the following elements.

Steps for each operating phase:

Initial startup;

Normal operations;

Temporary operations;

Emergency shutdown including the conditions under which emergency shutdown is required, and the assignment of shutdown responsibility to qualified operators to ensure that emergency shutdown is executed in a safe and timely manner.

Emergency Operations;

Normal shutdown;

Startup following a turnaround, or after an emergency shutdown.

Operating limits:

Consequences of deviation;

Steps required to correct or avoid deviation.

Safety and health considerations:

Properties of, and hazards presented by, the chemicals used in the process;

Precautions necessary to prevent exposure, including engineering controls, administrative controls, and personal protective equipment;

Control measures to be taken if physical contact or airborne exposure occurs;

Quality control for raw materials and control of hazardous chemical inventory levels; and,

Any special or unique hazards.

26. Commissioning to Operations Handover Certificate

	SIONING TO OPERATIONS					
Project Title:	Syst	em Description :				
No	Item	•	Orga	nized by	Signature	Date
1	Project Data or Turnover Book pr available to Handover					
2	All Project P&ID's available and set in the Control Room					
3	Commissioning Procedures all completed, and documentation available					
4	Reservation Check-list completed					
5	All HAZOP Actions and or MOC of that it is acceptable	All HAZOP Actions and or MOC completed such that it is acceptable				
6	All Loop Sheets are handed over personnel	to maintenance				
7	Initial draft of SOP's available					
Manager and C	Commissioning Manager are as set of Description	Dut below.		Commen	ts and completed	by

	MMISSIONING TO PLANT NDOVER CERTIFICATE						
The above checklist for handover to plant has been completed.							
I am satisfied that the system work has been commissioned and it is safe to allow continued operation.							
Commissioning Manager		Print	Date				
Signature							
Plant/Operating Manager		Print	Date				
Signature	9						
Reservations to Handover							
Item No.	Description of Outstanding Work		Item ID	Action Req. From	Priority		
<u> </u>							