EERC. UNIVERSITYOF.

EERC. UNIVERSITYOF

Energy & Environmental Research Center (EERC)

NORTH DAKOTA BRINE EXTRACTION AND STORAGE TEST DE-FE0026160

U.S. Department of Energy National Energy Technology Laboratory Addressing the Nation's Energy Needs Through Technology Innovation – 2019 Carbon Capture, Utilization, Storage, and Oil and Gas Technologies Integrated Review Meeting August 26–30, 2019

> John Hamling Assistant Director, Integrated Projects



TEST **NORTH DAKOTA** REATMENT AND STORAGE



GEOLOGIC CO₂ STORAGE CONSIDERATIONS FOR COMMERCIAL PROJECTS

- Buoyant fluid
- Large volumes = large footprint
- Access to pore space
 - Leasing, unitization/amalgamation, trespass
- Regulatory compliance
- Assuring permanence for incentives or credits
 - Conformance and storage efficiency



Because of a host of technical, social, regulatory, environmental, and economic factors, brine disposal tends to be more accessible and generally quicker, easier, and less costly to implement compared to dedicated CO₂ storage.



Brine extraction can enable dedicated CO_2 storage and improve the geologic CO_2 storage potential of a site.

TWO COMPLEMENTARY COMPONENTS

Active Reservoir Management (ARM) Test

- Reduce stress on sealing formation
- Geosteer injected fluids
- Divert pressure from leakage pathways
- Reduce area of review (AOR)
- Improve injectivity, capacity, and storage efficiency
- Validate monitoring techniques, and forecast model capabilities

Brine Treatment Test Bed

• Alternate source of water

- Reduced disposal volumes
- Salable products for beneficial use






Illustration modified from Lawrence Livermore National Laboratory <u>https://str.llnl.gov/Dec10/aines.html</u>

ACTIVE WATER DISPOSAL SITE AS A PROXY FOR DEDICATED CO₂ STORAGE







Approximate Site Boundary

23




THE DESIGN (BALANCE)





BRINE TREATMENT TECHNOLOGY DEVELOPMENT AND TEST FACILITY







- Permanent environmental enclosure
- Demonstration bay with concrete floor
- Integrated with ARM and SWD infrastructure
- Treatment rates up to 25 gpm (bench to pilot)
- Blending and pretreatment
- SCADA, energy/material and operability controls

BRINE TREATMENT DEVELOPMENT FACILITY



ACCOMPLISHMENTS ACTIVE RESERVOIR MANAGEMENT






ACCOMPLISHMENTS ACTIVE RESERVOIR MANAGEMENT

- Drilling and completion (BEST-I1,BEST-E1)
- Tie in with SWD infrastructure
- SCADA, HSE, and operability systems installed/tested; fixes and modifications incorporated; full integration and shakedown
- Achieved target rate of 5000 bbl/day
- Site is fully operational
- Updated performance models
- Updated and initiated field implementation plan (FIP)





ACTIVE RESERVOIR MANAGEMENT RESPONSE



- Pressure communication between the extraction well and two injection wells
 - Connectivity confirmed
 - Measurable and significant response
 - Pressure buildup in reservoir due to injection
 - Brine extraction slows pressure buildup.




ACCOMPLISHMENTS TO DATE BRINE TREATMENT DEVELOPMENT FACLITY












ACCOMPLISHMENTS TO DATE BRINE TREATMENT DEVELOPMENT FACLITY

- Design and build complete
- SCADA, HSE, and operability systems installed/tested; fixes and modifications incorporated; shakedown complete
- Facility is fully operational.
- First demonstration completed
 - MVR, August 2019









North Dakota water treatment test bed facility available for demonstration of produced water treatment technologies.

> Enable development, pilot testing, and advancement of commercially viable extracted and produced water treatment technologies that can meaningfully reduce brine disposal volumes and provide an alternate source of water and/or salable products for beneficial use.

TEST BED FACILITY CAN REPLICATE EXTRACTED WATERS THAT ARE REPRESENTATIVE OF LOCATIONS/ SOURCES THROUGHOUT THE UNITED STATES





FACILITY CAN BE READILY ADAPTED FOR USE WITH ALTERNATE FLUID COMPOSITIONS OR TREATMENT PROCESSES

Alternate water sources trucked and offloaded at elie
 Perteratment and confidening can be modified to replicate
 broader influent specifications
 Elending of alternate fluid chemistrises for demonstration of water
 or chemical treatment processes
 Test back for enabling technologies (e.g., power/thermal supply,
 pretreatment/conditioning...)
 Or-wise SWU clariwater disposal and waste handling
 Can accommodate program (5000-gal tank) and/or noncontact
 cooling water (30 gcm)
 CONTROL. ROOM













SITE SPECS

• 300 kW electric pow

Two overhead doors

Heated and insulated

Air handling/exchange

• 60' x 80' building (18-ft walls)

53' demonstration bay (accommodates semi tractor-trailer)

· Temporary water storage tanks for demonstration supply

· Hazardous environment detection and alarm

· Pilot treatment rates ranging up to 25 gpm

Waste handling and disposal on-site

30-60+ day extended-duration tests

Capable of 24/7/365 operations

· Demonstration bay, water pretreatment area, and control room

REGIONAL CHALLENGES

Technological:

- Very high salinity brines (100,000 to >300,000 mg/L TDS).
- Potential for fluid interactions, scaling, TENORM (technologically enhanced naturally occurring radioactive material) or biogenic gas in treated concentrate streams.

Logistical:

• Environmental conditions ... Winter!

Economic:

- Geologic injection is cost-efficient and convenient.
- Freshwater is inexpensive and abundant.
- Limited demand for brine treatment (ahead of market).



CHALLENGES

Maintain an up-to-date risk register, mitigate risks where prudent, incorporate flexibility where possible, robust designs and contingency plans, be adaptive as conditions change.

- Extracted fluid temperature
- Injection rates/volumes in offset wells.
- Lessons from peers

Results from ARM field tests carry far reaching benefits that can positively impact commercial CCS implementation.

Large field tests have elevated risks and challenges.

Risk, cost, and objectives <u>must</u> be managed together.





Public/Private partnership is key

Committed partners, strong relationships, and full roster of experts.

Design phase provides opportunity to develop robust design that incorporates flexibility.

Communication is crucial.



SYNERGY OPPORTUNITIES

MONDAY

SUBSURFACE PLENARY

PLAINS AND NORTHWEST 2

| | WEDNESDAY | 1:30 PM | North Dakota Integrated Carbon Storage Complex Feasibility Study (FE0029488) • Wesley Peck, University of North Dakota Energy and Environmental Research Center (O'Dowd) |
|---------|---|---------|---|
| SUBS | SURFACE BREAKOUT | 2:00 PM | Integrated Midcontinent Stacked Carbon Storage Hub (FE0031623) Andrew Duguid, Battelle Memorial Institute (McNemar) |
| | GEOLOGIC STORAGE | 2:30 PM | Commercial-Scale Carbon Storage Complex Feasibility Study at Dry Fork Station, Wyoming (FE0031624) • Scott Quillinan, University of Wyoming (O'Dowd) |
| 3:50 PM | Task 4: Active Reservoir Management (FEW-0191) Thomas Buscheck, Lawrence Livermore National Laboratory (McNemar) | 3:00 PM | Developing and Validating Pressure Management and Plume Control Strategies in the Williston Basin Through a Brine Extraction and Storage Test (FE0026160) • John Hamling, University of North Dakota Energy and Environmental Research Center (McNemar) |

TUESDAY SUBSURFACE PLENARY

EERC. | UND NORTH DAKOTA.

2:00 PM

Gulf Coast Field Demonstration at a Flagship Power Plant to Assess Optimal Reservoir Pressure Control, Plume Management and Produced Water Strategies (FE0026140)

Robert Trautz, Electric Power Research Institute Inc. (Hull)

NORTH DAKOTA BRINE TREATMENT FACILITY SYNERGY

Facility can be readily adapted for use with alternate fluid compositions or treatment processes.

- Alternate water sources trucked and offloaded at site.
- Pretreatment and conditioning can be modified to replicate broader influent specifications.
- Blending of additives to replicate target fluid chemistries.
- Application of cascade technologies (e.g., power/thermal supply, pretreatment/conditioning...).
- On-site SWD and waste handling.





NORTH DAKOTA BRINE TREATMENT FACILITY POTENTIAL ADAPTATION FOR EXPANDED APPLICATION

- Oil and gas fluid conditioning (e.g., emulsion breaking, corrosion, scale inhibitors, fluid compatibility testing, etc.)
- Produced water treatment
- Electric power generation wastewater treatment
- Industrial and municipal waste and water treatment
- Mineral resource recovery
- Agricultural water treatment

- Geologic conditioning and homogenization as a means of water pretreatment
- Benchmarking the economic and technical limits of water treatment technologies (e.g., MVR)
- Collaboration with other federal, state, or industry groups



PARTNERS



This material is based upon work supported by the U.S. Department of Energy (DOE) National Energy Technology Laboratory (NETL) under Award No. DE-FE0026160.





SITE EVENTS

STAKEHOLDER ENGAGEMENT AND COMMISSIONING IEAGHG RISK AND MODELING NETWORK MEETING



EERC. UN NORTH DAKOTA.

John A. Hamling Assistant Director, Integrated Projects jhamling@undeerc.org 701.777.5472 (phone) Energy & Environmental Research Center University of North Dakota 15 North 23rd Street, Stop 9018 Grand Forks, ND 58202-9018

www.undeerc.org 701.777.5000 (phone) 701.777.5181 (fax)



DISCLAIMER

This presentation was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government, nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

LEGAL NOTICE: This work was prepared by the Energy & Environmental Research Center (EERC), an agency of the University of North Dakota, as an account of work sponsored by the U.S. Department of Energy (DOE) National Energy Technology Laboratory. Because of the research nature of the work performed, neither the EERC nor any of its employees makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement or recommendation by the EERC.

EERC. UNIVERSITYOF.

APPENDIX





BENEFIT TO THE PROGRAM

This project is expected to result in the development of engineering strategies/approaches to quantitatively affect changes in differential formation pressure and to monitor, predict, and manage differential pressure plume movement in the subsurface for future CO₂ saline storage projects. Additionally, the brine treatment technology evaluation is expected to provide valuable information on the ability to produce water for beneficial use. The results derived from implementation of the project will provide a significant contribution to the U.S. Department of Energy's (DOE's) Carbon Storage Program goals. Specifically, this project will support Goals 1 and 2 by validating technologies that will improve reservoir storage efficiency, ensure containment effectiveness, and/or ensure storage permanence by controlling injected fluid plumes in a representative CO_2 storage target. Geologic characterization of the target horizons will provide fundamental data to improve storage coefficients related to the respective depositional environments investigated, directly contributing to **Goal 3**. In addition, this project will support **Goal 4** by producing information that will be useful for inclusion in DOE best practices manuals.




PROJECT OVERVIEW GOALS AND OBJECTIVES

- Confirm efficacy of ARM for commercial scale CCUS
 - Managing injection performance and formation pressure
 - Model, predict, monitor and validate movement of fluids and pressure
 - Generate results that enable evaluation and adoption of concept at compatible CCUS sites.
- Implement and operate a development facility for brine treatment technologies applicable to ARM for CCUS
- Three development stages over 71 months
 - 1. Site preparation and construction
 - 2. Site operations for ARM and brine treatment technology testing and development
 - 3. Project closeout/decommissioning and data processing/reporting

| | | | Budget Period (BP) 2 | | | | | | | | | | | | | | | | | BP3 | | | BP4 | | | | | | | | |
|--|--------------|----------|--|---|--------------|------------|---------|--|----------------------------------|---|--------------|------------|-------|---|-----------------------------------|--|---|--|--------------|------------|--------------------------|-------------|----------------|----------|--------------------|-------------|---------------|-------------|--------------|----------------|------------|
| | | | | | | | | | | | 2018 | 018 2019 | | | | | | | | 7 | 2020 | | | | | | | | | | |
| Task | Start | End | Q1 | Q2 | Q3 | | Q4 | Q5 | Q6 | | | Q8 | | Q9 | Q10 | Q11 | Q12 | Q13 | | Q14 | Q15 | Q16 | Q17 | | Q18 Ort New Day | Q19 | Q20 | | | | |
| | Date | Date | | ep Oct Nov Dec | /C Jan reu . | Mar Apr In | May Jun | | Sep Oct Nov D | /ec Jan rev | J Mar A | pr May | | Aug Sept. | p Oct Nov Dec | Jan Feo man | lar Apr May Ju | | /ep Uct no | JOV Dec or | Jan <mark>Feb Mar</mark> | Apr May Jun | Jui rug, | Sep | Oct Nov Dec J | /an Februar | ar Apr May Ju | IN JUL MUSH | Sep Oct Nove | Dec Jan Feb Ma | Ar Apr May |
| Task 1.0 – Project Management, Planning and Reporting | 7/7/16 | 5/31/22 | | D1 V 🔶 | - M1 | | | | 4 | | | | | | | | | 4 | | | | | | | | | | 4 | | 4 | 4 |
| 1.1 – Project Management | 7/7/16 | 5/31/22 | | | 4 | | | | 4 | 4 | | | 4 | | | | 4 | 4 | | | | | 4 | 4 | | | | | | 4 | D7 & D8 |
| 1.2 - Project Reporting | 7/7/16 | 5/31/22 | | 4 | 4 | | | | 4 | 4 | | | 4 | | | 4 | 4 | 4 | | | | 4 | 4 | 4 | | | 4 | | | 4 | 4 |
| Task 2.0 – ARM Site Preparation | 7/7/16 | 12/31/18 | | M2 4 | | | | | M5 | | | | | | | 4 ' | | | | | 1 | 1 | 1 | | ļ | 1 | 1 | " | 1 | | |
| 2.1 – ARM Permitting | 7/7/16 | 3/31/18 | | 4 | 4 | | | | | ▶ M6 | | ' | MB | , J | 1 | 1 | | | | | 1 | 1 | 1 | | ļ | 1 | 1 | " | 1 | | |
| 2.2 – Well Installation | 8/1/16 | 6/15/18 | | 4 | 4 | | | | 4 | 4 | | 4 | A M9 | J. | 1 | 1 | | | | | 1 | 1 | 1 1 | | ļ | 1 | 1 | " | 1 | | |
| 2.3 - Surface Infrastructure Installation | 10/1/16 | 6/15/18 | | | 4 | | | | 4 | 4 | | 4 | 4 | ļ | 1 | V D2 | | | | | 1 | 1 | 1 1 | | ļ | 1 | 1 | " | 1 | | |
| 2.4 – Updated Site Characterization and Modeling | 12/1/16 | 12/31/18 | | | 4 | | | | 4 | 4 | | + | 4 | | | 4 | | | | | 1 | 1 | ; | | ļ | 1 | 1 | " | 1 | | |
| Task 3.0 – Test Bed Site Preparation | 7/7/16 | 12/31/18 | | 4 | 4 | | | — | M3 | | | | | | | 4 ' | | | | | 1 | 1 | 1 | | ļ | 1 | 1 | | 1 | | |
| 3.1 – Test Bed Facilities Permitting | 7/7/16 | 3/31/18 | | 4 | 4 | | | | 4 | → ♦ M4 | | _' | - M10 | 10 | 1 | 1 | | | | | 1 | 1 | 1 | | ļ | 1 | 1 | " | 1 | | |
| 3.2 – Test Bed Facility Installation | 8/1/16 | 6/15/18 | | 4 | 4 | | | | 4 | 4 | | 47 | D3 | J | 1 | 1 | | | | | 1 | 1 | 1 | | ļ | 1 | 1 | " | 1 | | |
| 3.3 – Solicitation of Treatment Technologies | 7/7/16 | 12/31/18 | | 4 | 4 | | | | 4 | 4 | | 47 | 4 | | | 4 | | | | | 1 | 1 | 1 | | ļ | 1 | 1 | " | 1 | | |
| Task 4.0 – ARM Operations | 6/16/18 | 8/31/21 | | | | | | 1 | | | | 4 | | | | ◆ M11 | | M14 | | | | 4 | 4 | | | | 4 | | M16 | | |
| 4.1 - Injection/Extraction Testing | 6/16/18 | 8/31/21 | | | | | ļ | 1 | | | | · ' | | | | ◆ M12 | | 4 | 4 | | | | 4 | # | | | | M17 | 1 | | |
| 4.2 – MVA Implementation | 6/16/18 | 5/31/21 | | | | | | 1 | | | | - ' | | | | | 4 | 4 | 4 | | | f | 4 | # | | | | / | 1 | | |
| 4.3 - Model Updates/History Matching | 6/16/18 | 8/31/21 | | | | | | 1 | | | | - ' | | | | | | | 4 | | | | 4 | 4 | | | | 4 | 1 | | |
| Task 5.0 – Test Bed Treatment Operations | 6/16/18 | 8/31/21 | | | | | ļ | 1 | | | | \vdash | | | | M13 | | 4 | | | | | 4 | | | | | | 1 | | |
| 5.1 – Facility Shakedown/Training | 6/16/18 | 6/30/19 | | | | | | 1 | | | | , | | | | | | | ▼ D4 ◆ M7 | | M15 | 1 | 1 | | | () | 1 | 1 | M18 | | |
| 5.2 – Long-Term Performance Evaluations | 5/1/19 | 8/31/21 | | | | |] | 1 | | | | , | | J | | 1 | <u> </u> | - | Ŧ | | | | 4 | # | | | | 4 | 1 | | |
| Task 6.0 – ARM Data Processing/Project Closeout | 9/1/21 | 5/31/22 | | | | |] | 1 | | | | , | | J | 1 ' | 1 | | | | | 1 | 1 | 1 | | ļ | (| 1 | | | M19 | 4 |
| 6.1 – ARM Site Decommissioning/Disposition | 9/1/21 | 12/31/21 | | | | |] | 1 | | | | , | | ļ | 1 ' | 1 | | | | | 1 | 1 | ; | | ļ | (| 1 | " | | 4 | D 5 |
| 6.2 – Finalization of ARM Test Results | 9/1/21 | 3/31/22 | | | | | | 1 | | | | , | 1 | ļ | 1 | 1 | | | | | 1 | 1 | 1 | | ļ | 1 | 1 | " | | 4 | |
| Task 7.0 – Test Bed Data Processing/Project Closeout | 9/1/21 | | | | | |] | 1 | | | | , | | ļ | 1 ' | 1 | | | | | 1 | 1 | 1 | | ļ | (| 1 | | | | M20 |
| 7.1 - Test Bed Decommissioning/Disposition | 9/1/21 | 2/28/22 | | | | | | 1 | | | | , | 1 | ļ | 1 | 1 | | | | | 1 | 1 | 1 | | ļ | 1 | 1 | - P | | | D 6 |
| 7.2 - Finalization of Test Bed Results | | | | | | | | <u> </u> | | | | ' | | I | <u> </u> | Milestones | | | | | <u> </u> | | <u> </u> | | | ' <u> </u> | | | | | |
| Note: The contract modification for Phase II was fully executed on Sep | .ptember 9,7 | 2016. | Deliverables V | | | | | | | | | | | | | | 4 | | | | | | | | 5.22.19 hmv | | | | | | |
| Red line indicates the end of the 5 year program. | | | D1 – Update D2 – Field In | | Se Plan (Elf | P Finaliz | | | | Project Kic Permit to D | | - | | | | 11 – Initiate Sta 12 – Initiate Col | | | | | | | | | | | | | | | |
| Red line indicates the end of the oryean program. | | | | - Field Implementation Plan (FIP) Finalized - Water Treatment Technology Selection Process Summary | | | | Permit to D Water Treat | | | d Permit | t Receiver | | M12 – Initiate Collection of Operational Data M13 – Water Treatment Test Bed Fully Operational | | | | ial | | | | • | | | | | | | | | |
| | | | D4 – Preliminary Schedule of Technologies | | | | | M4 – | – Start Wate | ter Treatm | tment Facili | | | tion M14 | 14 – Initiate Sta | Stage 2 of Expe | perimental Sc | Scenario | 4 | | | | Jar | nπ | Chi | an, | . UF | elive | yay | Jes | |
| | | | | 1 – ARM Engine | | | | lary | | – Permit to D | | | | | | 15 – First Treat | | | ated | | | | — | | | | | | | | |
| | | | | 2 - Technology | | A Report | | | | - Start Site F | | | Color | | | 16 – Completion | | | | | | | | | 2 | and | ЛЛ | lac | 40n/ | 20 | |
| | | | D7 – Data Submission to EDX D8 – Lessons Learned Document | | | | | | – First Treatn – Well Install | | | | .ed | | 17 – Conduct R 18 – Completion | | | irvey ment Technology Demonstration | | | | | and Milestones | | | | | | | | |
| | | | Do - Lesse | /S Leanned 2.1 | Journem | | | | | – weil install – Surface Ins | | | | M19 – ARM Site Decommissioning/Disposition Completed | | | | | | | | | | | | | | | | | |
| | | , | | | | | | | |) – Water Tre | | | | ,/lete | | | 20 – Water Treatment Test Bed Decommissioning/Disposition Completed | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

ORGANIZATION CHART



BIBLIOGRAPHY

- Ge, J., Pekot, L.J., and Hamling, J.A., 2016, BEST Phase I simulation: Webinar presentation for U.S. Department of Energy National Energy Technology Laboratory personnel, July 25, 2016.
- Hamling, J.A., 2016, Brine extraction and storage test (BEST) Phase II: Presented at the Regional Carbon Sequestration Partnerships RCSP Water Working Group Annual Meeting, Pittsburgh, Pennsylvania, August 17, 2016.
- Hamling, J.A., 2016, Developing and validating reservoir pressure management and plume control strategies in the Williston Basin through a brine extraction and storage test (BEST): Presented at the Brine Extraction and Storage Test (BEST) Program/Planning Meeting, Pittsburgh, Pennsylvania, November 29, 2016.
- Hamling, J.A., 2016, Developing and validating reservoir pressure management and plume control strategies in the Williston Basin through a brine extraction and storage test (BEST): Presented at Mastering the Subsurface Through Technology Innovation and Collaboration: Carbon Storage and Oil and Natural Gas Technologies Review Meeting, Pittsburgh, Pennsylvania, August 16–18, 2016.
- Hamling, J.A., 2017, Brine Extraction and Storage Test (BEST) project briefing: Presented to the North Dakota Industrial Commission, Bismarck, North Dakota, January 9, 2017.
- Hamling, J.A., Klapperich, R.J., Stepan, D.J., and Jacobson, L.L., 2017, Brine Extraction and Storage Test (BEST) Phase II—implementing and validating reservoir pressure management strategies in the Williston Basin [abs.]: Carbon Capture, Utilization & Storage, Chicago, Illinois, April 10–13, 2017.
- Hamling, J.A., Klapperich, R.J., Stepan, D.J., Sorensen, J.A., Pekot, L.J., Peck, W.D., Jacobson, L.L., Bosshart, N.W., Hurley, J.P., Wilson IV, W.I., Kurz, M.D., Burnison, S.A., Salako, O., Musich, M.A., Botnen, B.W., Kalenze, N.S., Ayash, S.C., Ge, J., Jiang, T., Dalkhaa, C., Oster, B.S., Peterson, K.J., Feole, I.K., Gorecki, C.D., and Steadman, E.N., 2016, Field implementation plan for a Williston Basin brine extraction and storage test: Phase I topical report for U.S. Department of Energy National Energy Technology Laboratory Cooperative Agreement No. DE-FE0026160, Grand Forks, North Dakota, Energy & Environmental Research Center, April.
- Hamling, J.A., Klapperich, R.J., and Vettleson, H.M., 2017, U.S. Department of Energy Brine Extraction and Storage Test (BEST) project update: Presented at the mid-year meeting of the Carbon Sequestration Leadership Forum, Abu Dhabi, United Arab Emirates, May 1, 2017.
- Hamling, J.A., 2018, Regional update of CCUS field projects within the Plains CO₂ Reduction (PCOR) Partnership Region, [abs.]: Carbon Capture, Utilization, & Storage Conference, Nashville, Tennessee, March 20, 2018.





- 2019
- Test bed operational June 2019
- ARM FIP Initiated

- Seeking technologies for testing at ND Brine Treatment Test Bed User Facility.
- First technology selected and scheduled for testing

2020

- Seek and schedule technologies for testing at ND Brine Treatment Test Bed User Facility.
- Preferred operations in spring, summer, or fall
- Update and continue ARM FIP, data collection, and interpretation

2021

- Operations currently planned through September 2021
- Generate results that enable evaluation and adoption of concept at compatible CCUS sites

North Dakota Brine Treatment Facility and ARM Test Operating Time Frame

