

Waddle Ranch Road Infiltration Basin As-Built Report



Prepared By Lorenzo Worster

IERS Restoration Foreman

Project Location

Waddle Ranch is a 150 acre parcel located just outside of the town of Truckee, CA to the east of Martis Creek Lake reservoir. Foot traffic access can be gained via the east end of the Martis Creek Lake dam. Vehicle access is by permission only via Sawmill Flat Road (Figure 7).

Personnel

Don Triplat, IERS Project Manager; Lorenzo Worster, IERS Foreman; Kate Gross, IERS Restoration Technician; Brad Lariviere, IERS Restoration Technician; Peter Ceccon, IERS Restoration Technician/Equipment Operator.

Restoration Date(s)

September 24, 2009 – September 30, 2009

Site Description

The infiltration basin is located .8 miles down Sawmill Flat Road, on the right side after passing into the forested area from Martis Valley. It is located where a historic logging road crosses Sawmill Flat Road. The infiltration basin was installed in the moderately compacted historic road area which had little to no preexisting vegetative growth. The portion of Sawmill Flat Road adjacent to the basin site was relatively flat, but it did not have a defined water path before the rolling dip was constructed as part of this project. Sawmill Flat road was highly compacted above the infiltration basin site and had a low to moderate slope, however, it was graded lower than the surrounding area on both sides and trapped water from higher up on the road.

Treatment Area

Two distinct treatments were implemented at the infiltration site. First, a rolling dip was created on the road to direct water into the basin. Next, the infiltration basin, which is 8 ft wide, 20 ft long and 1 ft deep, was constructed. The basin included a rock dissipation pad at the entrance to dissipate force from road runoff.

Project Goals

The goal of the infiltration basin project is to capture and infiltrate sediment-laden runoff from a dirt road to prevent the water and sediment from reaching nearby waterways, while maintaining the same level of access for logging vehicles and equipment. A rolling dip constructed in the roadway was used to re-direct road surface flow into the infiltration basin, while still allowing large vehicle access. Once the runoff reaches the basin, sediment capture will occur.



Monitoring will begin during spring runoff to determine whether the basin reaches capacity and whether a similar size basin should be used for future improvements. A maintenance cycle will also be recommended next season based on road use and water impacts.

Materials Used

The materials used on this project were all from local sources (Table 1).

- Woodchips were sourced onsite from a regional timber harvest and fuels reduction program.
- Biosol Organic Fertilizer (6-1-3) was sourced from Pacific Coast Seed.
- Native seed mix was sourced from Comstock Seed and consisted of a Tahoe specific mix of grass, shrub, and forb seed (Table 2).
- Pine needles were collected from North Lake Tahoe.

Treatment Description

At the infiltration basin site, topsoil was removed and salvaged (Figure 3). During excavation of the basin, the spoils were used to create the rolling dip in the road. After excavation, the basin was covered in the salvaged topsoil and 10 inches of woodchip amendment. Graduated pitchforks were used during woodchip application to ensure consistent amendment depths (Table 3). A Kubota KX161 mini excavator with a standard 36" bucket was used to till the area to approximately 18 inches to loosen the soil as well as to incorporate the woodchips. Biosol was applied at 2000lbs/acre and raked in followed by a shrub, forb, and grass seed mix at 125lbs pure live seed/acre. The area was then covered with 2.5 inches of pine needle mulch and pine needle filled coir fabric wattles were installed across the basin. A rock dissipation pad was added between the road and the basin as well as in the basin outflow.



Table 1. Materials source and Quantity list.	Table 1	. Materials	source	and	Quantity list.
--	---------	-------------	--------	-----	----------------

Materials	Туре	Source	Quantity
Amendment	Green Wood Chips	Local forestry operation	5 yds ³
Fertilizer	6-1-3 Biosol	Pacific Coast Seed	7 lbs
Seed	IERS Upland Mix	Comstock Seed	.5 lbs
Mulch	Pine Needles	Meeks Bay Fire Collection Program	2 yds ³

Table 2. IERS upland Shrub, Forb, Grass mix.

Scientific Name	Common Name	Pure Live Seed (%)	Rate (Ibs/acre)
Elymus elymoides	Squirreltail or bottlebrush	28.33	35.42
Elymus glaucus	Blue wildrye	33.33	41.67
Bromus carinatus	Mountain brome	27.50	34.38
Purshia tridentata	Antelope bitterbrush	6.67	8.33
Ribes cereum	Wax currant	0.42	0.52
Eriogonum umbellatum	Sulphur flower buckwheat	2.08	2.60
Arctostaphylos patula	Geenleaf manzanita	1.67	2.08

Table 3. Treatment Matrix

Materials		Infiltration Basin	
Amendment	Туре	Green woodchips (<50% pine needles)	
	Depth	10″	
Soil Loosening	Туре	Mini Ex Bucket Full Till	
	Depth	17.54″	
Fertilizer	Туре	Biosol 6-1-3	
	Rate	2,000 lbs/acre	
Seed	Mix	IERS Upland mix	
	Rate	125I bs/acre PLS	
Mulch	Туре	Pine Needles	
	Depth	2.5″	
Dimensions in ft ²		$20' \times 8' = 160 \text{ft}^2$	
Dimentions in m ²		$4.5m \text{ x } 9m = 40.5m^2$	



Figure 1. Rolling dip site on Sawmill Flat Road preconstruction (PPA). The basin site is on the right.



Figure 3. Removing topsoil and shaping basin.



Figure 5. Pre-construction (PPD).



Figure 2. Track packing rolling dip. Basin is on the left (PPC).



Figure 4. Looking across post construction (PPB).



Figure 6. Site post construction (PPB).






Figure 7. Overview map of Waddle Ranch 2009 restoration project locations.

Waddle Ranch Road Infiltration Basin As-Built




Figure 8. As Built map of the infiltration basin.